

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-22 00:00 - 2008-04-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	107
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Continued RD WL equipment. Tested tree cap and KVV cap. Handed over well to production. Removed scaffolding and installed hatch.

Summary of planned activities (24 Hours)

Continue maintenance program on F-99.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- rig up/ down	ok	BO and LD guns using certified lifting sub. Observed that all shots had fired.
01:00	03:00	0	workover -- rig up/ down	ok	RD lubricatoor on rig floor. Disconnected and pulled riser sections above BOP to rig floor.
03:00	03:45	0	workover -- rig up/ down	ok	Opened HMV and confirmed 0 WHP below. Closed HMV and opened KVV. Leak tested XMT cross to 123 bar / 10 min against closed HMV. Dropped 0.6 bar / 10 min. Bled off pressure to zero bar. Closed KVV.
03:45	06:00	0	workover -- rig up/ down	ok	Held tool box meeting. RD hydraulic BOP hoses. Disconnected WL BOP's and transfered to overhead crane in moonpool. Transported BOP's to main deck. Dismantled scaffolding around BOP's.
06:00	07:00	0	workover -- rig up/ down	ok	Installed tree cap and tested same 35/380 bar for 5/10 min against closed SV using Seawell test pump and 100% MEG. Bled off pressure.
07:00	08:45	0	workover -- rig up/ down	ok	RD HP line from XMT KVV to cmt unit. Installed 1502 weco blind cap outside KVV and opened KVV. Leak tested KVV cap to 35/380 bar for 5/10 min aginst closed SV using Seawell test pump and 100% MEG.
08:45	09:30	0	workover -- rig up/ down	ok	Transfered operation of HMV and TRSCSSV to platform system/production. Filled in and signed "Well handover document" and handed over well from Volve D&W to Mærsk Production at 09:00.
09:30	10:45	0	workover -- rig up/ down	ok	Meanwhile RD scaffolding on rig floor and cleared rig floor of excess equipment. Removed scaffolding around moonpool hatch and installed hatch. *****END OF OPERATIONS*****

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- electr logging equ	0	00:00	POOH and confirmed that guns had not fired. Disarmed guns and removed firing head. Found leak in rope socket/cable head which caused short circuit in toolstring.

Drilling Fluid

Sample Time	06:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	

Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured