

Summary report

Wellbore: 15/9-F-4

Period: 2010-09-23 00:00 - 2010-09-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Took over well from production department. Skidded rig in position. Installed workover hatch and leak tested XMT cross.

Summary of planned activities (24 Hours)

Leak test RU. Perform RST logging on 5/16" mono cable.

Expected status 06:00 tomorrow: RD pressure control equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
16:30	22:30	0	workover -- rig up/down	ok	Well handed over from production department. Skidded rig in position. Changed to workover hatch. Meanwhile held pre job meeting with involved personnel.
22:30	00:00	0	workover -- rig up/down	ok	Held tool box meeting on rig floor. Leak tested XMT cross to 20/100 bar for 5/10 min.