

Summary report

Wellbore: 15/9-F-4

Period: 2010-09-24 00:00 - 2010-09-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

RU wireline pressure control equipment. RIH with BHA #1 to 3400 m. Logged RST in IC mode at 0,5 m/min and in Sigma mode at 4,5 m/min from 3390 to 3230 m. Logged second IC mode pass from 3390 to 3370 m.

Summary of planned activities (24 Hours)

POOH with BHA #1. RD wireline pressure control equipment and hand over well to Production department. Pack and prepare equipment for backload.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	workover -- rig up/down	ok	Installed chiksan manifold on TKV and leak tested same to 20/100 bar for 5/10 min.
01:30	05:00	0	workover -- rig up/down	ok	Removed XMT top cap and installed lower riser and BOP. Leak tested lower riser/BOP connections and function tested BOP. Lowered down upper riser from rig floor and stabbed riser onto BOP. Meanwhile checked and tested RST toolstring on surface.
05:00	06:00	0	workover -- rig up/down	ok	Held tool box talk and lifted up lubricator and GIH in elevator. Started to install toolstring into lubricator.
06:00	07:45	0	workover -- rig up/down	ok	Continued installing toolstring into lubricator.
07:45	09:15	0	workover -- wait	ok	Waited due to broken bolt in the wheel for KVV. Mechanic attempted to chang bolt without success and found a temporary solution.
09:15	10:00	0	workover -- rig up/down	ok	Leak tested rig up. 20/100 bar for 5/10 min. Opened well. WHP = 7 bar.
10:00	10:45	498	workover -- wire line	ok	RIH with BHA#1, RST. Stopped in DHSV at 498 m.
10:45	11:15	498	workover -- wait	ok	Lined up AWS pump, pumped MEG into well and equalized DHSV at 39 bar.
11:15	13:30	3420	workover -- wire line	ok	Continued RIH with BHA#2, RST to 3420 m.
13:30	14:00	3420	workover -- wire line	ok	Ran correlation passes. Adjusted the depth according to reference log.
14:00	21:15	3230	workover -- wire line	ok	Logged RST-D in IC mode from 3390 to 3230 m at 0.5 m/min.
21:15	21:45	3400	workover -- wire line	ok	RIH to 3400 m.
21:45	22:30	3230	workover -- wire line	ok	Logged RST in Sigma mode from 3390 to 3230 m at 4,5 m/min.
22:30	22:45	3400	workover -- wire line	ok	RIH to 3400 m.
22:45	00:00	3370	workover -- wire line	ok	Logged RST-D in IC mode from 3390 to 3370 m at 0.5 m/min.