

Summary report

Wellbore: 15/9-F-4

Period: 2010-09-25 00:00 - 2010-09-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	3
Days Ahead/Behind (+/-):	.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Logged RST in IC mode from 3370 to 3230 m. Inflow tested HMV and DHSV. RD wireline pressure control equipment. Handed well over to Production department. Prepared wireline equipment for demobilization.

Summary of planned activities (24 Hours)

None.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	3260	workover -- wire line	ok	Continued logging RST-D in IC mode from 3370 to 3260 m at 0.5 m/min.
06:00	08:00	3230	workover -- wire line	ok	Continued logging RST-D in IC mode from 3260 to 3230 m at 0.5 m/min.
08:00	10:45	0	workover -- wire line	ok	POOH with BHA #1.
10:45	13:00	0	workover -- rig up/down	ok	OOH. WHP 37 bar. Closed well and inflow tested HMV. Bled off and flushed lubricator with N2. Held toolbox meeting.
13:00	14:00	0	workover -- rig up/down	ok	LD RST toolstring and inspected same.
14:00	14:45	0	workover -- rig up/down	ok	Closed BOP. Flushed riser with N2 through KWV to blow down.
14:45	16:15	0	workover -- rig up/down	ok	Closed DHSV and bled down to 8 bar. Inflow tested DHSV. Bled off pressure above and closed well. Lined up and leak tested XMT cross.
16:15	18:30	0	workover -- rig up/down	ok	Held toolbox meeting and LD lubricator onto cat walk machine. Lifted upper riser section to rig floor with top drive. Lifted BOP away in moon pool. RD lower riser.
18:30	21:00	0	workover -- rig up/down	ok	Removed chiksan manifold on KWV and installed end cap. Installed XMT top cap. Leak tested KWV end cap and XMT top cap to 20/345 bar for 5/10 min. Disconnected local control panel for HMV and DHSV. Handed well over to Production department.
21:00	00:00	0	workover -- rig up/down	ok	Disassembled riser and lubricator and lifted out riser sections from rig floor.