

Summary report

Wellbore: 15/9-F-4

Period: 2012-09-12 00:00 - 2012-09-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on Mearsk electrician, prior to hook up all wireline units. Hooked up wireline units to power and F&G. Prepared wireline equipment and build cable head. Waited for Production Department to prepare well for handover.

Summary of planned activities (24 Hours)

Get access to well. R/U wireline equipment.

Expected status tomorrow at 06:00: Logging RST.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	interruption -- wait	ok	Waited on Mearsk electrician, prior to hook up all wireline units. Electrician busy with other jobs. Meanwhile lifted BOP down to BOP deck through hatch on drill floor and prepared wireline equipment.
06:00	09:00	0	interruption -- wait	ok	Waited on Mearsk electrician, prior to hook up all wireline units. Electrician busy with other jobs. Meanwhile prepared wireline equipment.
09:00	12:00	0	workover -- wire line	ok	Hooked up wireline units to power and F&G.
12:00	14:00	0	workover -- wire line	ok	Assembled lubricator and riser on rig floor.
14:00	17:00	0	workover -- wire line	ok	Prepared wireline equipment. Meanwhile built cable head.
17:00	21:00	0	interruption -- wait	ok	Waited for Production Department to prepare well for handover. Meanwhile built cable head and megged same. Tried to connect logging unit to internet, no success.
21:00	21:30	0	interruption -- wait	ok	Waited for Production Department to prepare well for handover. Meanwhile held start up meeting with night crew.
21:30	00:00	0	interruption -- wait	ok	Waited for Production Department to prepare well for handover. Meanwhile tested counter system and RST tool.