

Summary report

Wellbore: 15/9-F-4

Period: 2012-09-13 00:00 - 2012-09-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Well handed over from production department. R/U wireline equipment and installed RST toolstring in lubricator.

Summary of planned activities (24 Hours)

Leak test R/U. RIH and log RST.

Expected status tomorrow at 06:00: POOH with RST toolstring.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	interruption -- wait	ok	Waited for Production Department to prepare well for handover. Meanwhile tested RST tool.
06:00	10:30	0	interruption -- wait	ok	Waited for Production Department to prepare well for handover. Meanwhile tested RST tool.
10:30	11:00	0	workover -- wire line	ok	Well handed over from production department.
11:00	11:30	0	workover -- wire line	ok	Held DOP#1 meeting prior to R/U on well.
11:30	13:00	0	workover -- wire line	ok	Leak tested XMT cross to 20/120 bar for 5/10 min. Meanwhile prepared to install lower riser and BOP.
13:00	13:30	0	workover -- other	ok	Held brief prior to install lower riser and BOP.
13:30	16:30	0	workover -- wire line	ok	Removed XMT top cap and installed lower riser and BOP. Leak tested lower riser/BOP connections to 20/120 bar for 5/10 min.
16:30	17:15	0	workover -- wire line	ok	Lowered down lower lubricator from rig floor and stabbed lubricator onto BOP.
17:15	17:30	0	workover -- other	ok	Held brief prior to install toolstring into lubricator.
17:30	19:00	0	workover -- wire line	ok	Installed toolstring into lubricator.
19:00	19:30	0	workover -- wire line	ok	Held brief prior to lift up lubricator and GIH in elevator.
19:30	22:30	0	workover -- wire line	ok	Connected hoses and lifted up lubricator and GIH in elevator. Connected toolstring and stabbed upper lubricator unto lower lubricator.
22:30	23:00	0	workover -- other	ok	Held DOP#2 meeting prior to RIH with RST toolstring.
23:00	00:00	0	workover -- wire line	ok	Prepared to leak test R/U.