

Summary report

Wellbore: 15/9-F-4

Period: 2012-09-14 00:00 - 2012-09-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Leak tested R/U. Opened well. RIH and logged RST-D in sigma mode and RST-D in IC mode pass#1 and pass#2.

Summary of planned activities (24 Hours)

Log RST-D in IC mode pass#3. R/D. R/U on well F-5.

Expected status tomorrow at 06:00: R/U on well F-5.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	workover -- wire line	ok	Leak tested R/U to 20/120 bar for 5/10 min. Opened well. WHP = 42 bar .
02:00	02:15	0	workover -- other	ok	Held well controll drill prior to RIH.
02:15	02:50	556	workover -- wire line	ok	RIH with BHA#1, RST to 556 m.
02:50	03:20	556	workover -- wire line	ok	Performed test of RST according to Schlumberger procedure.
03:20	05:20	3420	workover -- wire line	ok	Continued RIH with BHA#1, RST to 3420 m.
05:20	06:00	3420	workover -- wire line	ok	Ran correlation passes. Adjusted the depth according to reference log.
06:00	07:05	3210	workover -- wire line	ok	Logged RST-D in Sigma mode from 3400 to 3210 m at 4,5 m/min.
07:05	07:30	3420	workover -- wire line	ok	RIH to 3420 m.
07:30	14:20	3215	workover -- wire line	ok	Logged RST-D in IC mode pass#1 from 3410 to 3215 m at 0,5 m/min.
14:20	15:00	3420	workover -- wire line	ok	RIH to 3420 m.
15:00	23:00	3215	workover -- wire line	ok	Logged RST-D in IC mode pass#2 from 3410 to 3215 m at 0,5 m/min.
23:00	23:30	3420	workover -- wire line	ok	RIH to 3420 m.
23:30	00:00	3380	workover -- wire line	ok	Logged RST-D in IC mode pass#3 from 3410 to 3380 m at 0,5 m/min.