

Summary report

Wellbore: 15/9-F-4

Period: 2012-09-15 00:00 - 2012-09-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Logged RST-D in IC mode pass#3. POOH, R/D and handed well over to production department.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	3180	workover -- wire line	ok	Logged RST-D in IC mode pass#3 from 3380 to 3250 m at 0,5 m/min.
06:00	07:40	3220	workover -- wire line	ok	Continued logging RST-D in IC mode pass#3 from 3250 to 3220 m at 0,5 m/min.
07:40	09:30	0	workover -- wire line	ok	POOH from 3220 m to surface. WHP:42 bar.
09:30	11:00	0	workover -- test scsssv	ok	OOH. Closed in SWAB and HMV. Inflow tested same. Opened HMV and inflow tested DHSV.
11:00	12:30	0	workover -- wire line	ok	L/D upper lubricator on drill floor and removed BHA#1, RST-D logging tool.
12:30	13:00	0	workover -- other	ok	Performed brief prior to rig down.
13:00	15:10	0	workover -- wire line	ok	Lifted lower lubricator to rig floor with top drive. Lifted BOP away in moon pool. R/D lower riser.
15:10	19:00	0	workover -- wire line	ok	Removed chiksan manifold on K WV and installed end cap. Installed XMT top cap. Leak tested K WV end cap and XMT top cap to 20/345 bar for 5/10 min. Disconnected local panel for HMV and DHSV. Handed well over to production department. ----- END OF OPERATION-----