

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-09 00:00 - 2016-10-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	9
Days Ahead/Behind (+/-):	6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- L/O over-torqued 5 1/2" DP
- N/D BOP

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	plug abandon -- other	ok	L/O 13 joints 5 1/2" over-torqued DP
01:15	03:00	0	plug abandon -- other	ok	L/O 4 joints over-torqued 5 1/2" HWDP. Used manual tongs to break one of the connections
03:00	03:15	0	plug abandon -- other	ok	Cleaned and cleared drill floor. Changed handling equipment for pulling diverter.
03:15	03:30	0	plug abandon -- other	ok	Performed TBT for N/D BOP
03:30	04:15	0	plug abandon -- other	ok	N/D diverter and pulled slickjoint.
04:15	04:45	0	plug abandon -- other	ok	Load shifted weight from tension system to BOP carrier.
04:45	05:30	0	plug abandon -- other	ok	Disconnected BOP tension system. Meanwhile: Disconnected BOP NT2 connector
05:30	05:45	0	plug abandon -- other	ok	Skidded BOP over to test stump
05:45	06:15	0	plug abandon -- other	ok	Removed scaffolding around HP-riser. Meanwhile: Performed TBT for pulling HP-riser
06:15	07:00	0	plug abandon -- other	ok	Pulled HP-riser to drill floor. Installed master bushing.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT for L/O HP-riser to HTS and installing hatches in moonpool
07:15	07:30	0	plug abandon -- other	ok	L/O HP-riser to HTS
07:30	09:00	0	plug abandon -- other	ok	Installed hatches in moonpool. Meanwhile: Cleaned and preserved slickjoint
***** END OF REPORT - CONTINUED REPORTING ON F-99 *****					