

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-13 00:00 - 2016-10-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	13
Days Ahead/Behind (+/-):	6.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon -- other	ok	L/O riser joint (lift #6).
00:15	00:45	0	plug abandon -- other	ok	Lifted riser (lift #7). Removed master bushing. Pulled riser. Installed master bushing and hole cover in rotary .
00:45	01:15	0	plug abandon -- other	ok	L/O riser joint.
01:15	02:15	0	plug abandon -- other	ok	Installed hole covers and hatches.
02:15	02:30	0	plug abandon -- other	ok	Changed elevator to handle BHA. Meanwhile: Removed scaffolding in moonpool. ***** END OF REPORT *****