

Summary report

Wellbore: 15/9-F-5

Period: 2007-11-15 00:00 - 2007-11-16 00:00

Status:	normal	
Report creation time:	2018-05-03 13:52	
Report number:	1	
Days Ahead/Behind (+/-):		
Operator:	StatoilHydro	
Rig Name:	MÆRSK INSPIRER	
Drilling contractor:	Mærsk Contractors	
Spud Date:	2007-11-11 00:00	
Wellbore type:		
Elevation RKB-MSL (m):	54.9	
Water depth MSL (m):	91	
Tight well:	Y	
HPHT:	Y	
Temperature (I):		
Pressure (I):		
Date Well Complete:	2008-07-30	

Dist Drilled (m):	10	
Penetration rate (m/h):	-999.99	
Hole Dia (in):	36	
Pressure Test Type:		
Formation strength (g/cm3):	0	
Dia Last Casing (I):		

Depth at Kick Off mMD:		
Depth at Kick Off mTVD:		
Depth mMd:	155	
Depth mTVD:	155	
Plug Back Depth mMD:		
Depth at formation strength mMD:	0	
Depth At Formation Strength mTVD:	0	
Depth At Last Casing mMD:		
Depth At Last Casing mTVD:		

Summary of activities (24 Hours)

Installed the rotating link adapter to TDS. Picked up and made up the 36" BHA assembly. Drilled 36" hole from 144 m to 165 m MD.

Summary of planned activities (24 Hours)

Drill 36" to TD 222.8 m. Prepare and RIH with 30" conductor.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
04:30	05:00	0	moving -- skid	ok	Held tool box talk prior to skidding of the cantilever from F-14 to F-5
05:00	05:45	0	moving -- skid	ok	Skidded the catilever from F-14 to F-5.
05:45	06:00	0	moving -- skid	ok	Started to re-establish rig condition for operation.
06:00	07:00	0	moving -- skid	ok	Installed handrails on weather deck and lower levels in well head modul.
07:00	09:00	0	interruption -- repair	ok	Held tool box talk with day shift. Removed hatch cover from F-5 at well bay area. Failure on TDS.
09:00	10:30	0	interruption -- maintain	ok	Prepared and installed the rotating link adapter to TDS. Meanwhile removed hatch covers on F-14 prior to installing DCI stab for CRI hose.
10:30	11:00	0	drilling -- drill	ok	Performed derrick inspection prior to start drilling 36" hole.
11:00	14:00	0	drilling -- trip	ok	Held tool box talk. Picked up and made up the 36" BHA assembly. RIH with the 36" BHA. Meanwhile ROV prepared to install DCI stab for CRI hose.
14:00	17:00	0	interruption -- maintain	ok	Installed oil filter and solenoid valve to TDS. Function tested TDS, the rotating link adapter and torque wrench. Meanwhile prepared and connected DCI stab for CRI hose.
17:00	18:00	0	drilling -- drill	ok	Serviced and inspected the TDS prior to start drilling the 36" hole. Prepared for moving drill cutting funnel from F-5.
18:00	20:15	0	drilling -- drill	ok	Moved the drill cutting funnel from F-5. Using tugger and ROV.
20:15	21:30	144	drilling -- drill	ok	36" BHA entered slot # 5 assisted by ROV.
21:30	23:30	149	drilling -- drill	ok	Attempted to wash down 36" BHA through template. Drilled 36" hole from 144 m to 149 m MD. Drilling parameters : Flow 1000 lpm / SPP 4-5 bar / 18 RPM / Torque 3-12 kNm / WOB 1-10 MT. Drilling bushing landed out in template guide-funnel. Parked ROV in garage.
23:30	00:00	155	drilling -- drill	ok	Drilled 36" hole from 149 m to 155 m MD. Drilling parameters : Flow 1000 lpm / SPP 2 bar / 20 RPM / Torque 2-4 kNm / WOB 1-2 MT / ROP 3,5 m/hr.

Drilling Fluid

Sample Time	15:00	15:30
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	145	-999.99
Fluid Type	Spud Mud	Spud Mud
Fluid Density (g/cm3)	1.05	1.4
Funnel Visc (s)	121	120
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		

Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	164		1.03	estimated

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
102	Schlumberger	144	226	POWERPULSE - Schlumberger	-999.99