

Summary report

Wellbore: 15/9-F-5

Period: 2007-11-16 00:00 - 2007-11-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Drilled 36" hole from 164 m to 226 m MD. Survey at 225 m 0.26 inc. Tight spot at 213m, reamed hole clear. POOH with 36" BHA from 226m to surface. L/O 36" HO. R/U for running of 30" conductor. Started to RIH with 30" conductor.

Summary of planned activities (24 Hours)

RIH with 30" conductor and cement same. Wait for the cement to set.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:15	164	drilling -- drilling	ok	Drilled 36" hole from 155 m to 164 m MD. Drilling parameters : Flow 1000-2200 lpm / SPP 2-15 bar / 20-70 RPM / Torque 2-9 kNm / WOB 2-3 MT / ROP 1-4.5 m/hr. Pumped 20m³ hi-vis pills prior to connection. Survey at 150.92 m 0.63 inc
04:15	05:45	164	drilling -- drilling	ok	Reamed hole from 164 m to 155 m Reaming parameters : Flow 3100 lpm / SPP 36 bar / 70-90 RPM / Torque 2-4 kNm 1. survey at 150.92 m 0.63 inc 2. survey at 150.92 m 0.57 inc
05:45	06:00	165	drilling -- drilling	ok	Drilled 36" hole from 164 m to 165 m MD. Drilling parameters : Flow 4000 lpm / SPP 66 bar / 90 RPM / Torque 2-6 kNm / WOB 0-1 MT / ROP 12 m/hr.
06:00	15:30	226	drilling -- drilling	ok	Drilled 36" hole from 164m to 226m MD.(17½" bit depth) Drilling parameters: Flow 4000-4640 lpm / SPP 62-84 bar / 90 RPM / Torque 2-8 kNm / WOB 1-3 MT / ROP 6-18 m/hr. Pumped 20 m3 hi-vis pills prior to connection. Survey at 177 m 0.55 inc Survey at 187 m 0.47 inc Survey at 197 m 0.46 inc Survey at 207 m 0.27 inc Survey at 217 m 0.33 inc Survey at 225 m 0.26 inc
15:30	16:00	226	drilling -- circulating conditioning	ok	TD with 17½" bit at 226m, TD 36" HO 222.8m. Circulated with sea water and pumped 25m³ hi-vis pills. Displaced well to 1.4 SG mud.
16:00	16:45	226	drilling -- ream	ok	Held tool box talk prior to POOH. Started to POOH at 226m. Took 20MT overpull at 213m. Made up TDS and rotated pipe without pumping. Attempted to work through tight spot without rotation. Commenced to pump sea water at 1000 lpm and 30 rpm. Worked string reaming through tight spot. Slided back to bottom. Reciprocated string and circulated bottom up with sea water at 4600 lpm. Went back to bottom and pumped 20m³ hi-vis pill and displaced well to 1.4 SG mud.
16:45	17:15	150	drilling -- circulating conditioning	ok	POOH with 36" BHA from 226m to 150m.
17:15	19:00	131	drilling -- drilling	ok	At 150m, 5m below sea bed topped up hole with 5m³ 1.4 SG mud. Continued POOH with 36" BHA from 150m to 131m.
19:00	19:15	131	drilling -- trip	ok	Held tool box talk with night shift prior to POOH with the 36" BHA.
19:15	19:30	131	drilling -- trip	ok	General check of handling gear and checked dies in PRS's. Found FWD PRS dies to be normal dies.
19:30	21:15	131	drilling -- trip	ok	Changed out dies in FWD PRS to Monell dies.
21:15	00:00	20	drilling -- trip	ok	POOH with 36" BHA from 131m to 20m and racked back in derrick.

Drilling Fluid

Sample Time	13:00	16:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	200	226
Fluid Type	Spud Mud	Spud Mud
Fluid Density (g/cm3)	1.05	1.4
Funnel Visc (s)	145	122
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		

Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	226		1.03	estimated