

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-15 00:00 - 2008-07-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	16
Days Ahead/Behind (+/-):	5.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	107
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1522
Depth mTVD:	1438.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Continued drilling shoe track/float in 12 1/4" section. Drilled 3 m new formation and took FIT. Drilled 12 1/4" hole section from 1415 m to 1653 m MD.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole section from 1653 m to 2400 m MD

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	1376.5	drilling -- drill	ok	Continued to RIH with 12 1/4" BHA on 5 1/2" DP from 1307 m to 1351 m. Down weight 108 MT. Held tool box talk prior to displacing well to 1.35 sg OBM. Made up TDS and broke circulation. Washed down from 1351 m at 2300 lpm / SPP 43 bar and tagged cement plug at 1376,5 m MD.
01:30	02:45	1376.5	drilling -- casing	ok	Drilled on cement plug/float at 1376,5 m MD and displaced to 1.35 sg OBM. Drilling parameters : Flow 2800 lpm / SPP 114 bar / String RPM 20-30 / WOB 4-5 MT / Torque 8-10 kNm / ECD 1.36. Picked off bottom every 10-15 min to clean bit. Meanwhile MU and RB 10 3/4" csg. stds.
02:45	06:00	1376.5	drilling -- casing	ok	Drilled on cement plug/float at 1376,5 m MD. Drilling parameters : Flow 2800 lpm / SPP 114 bar / String RPM 20-30 / WOB 5-10 MT / Torque 8-12 kNm / ECD 1.36. Picked off bottom every 10-15 min to clean bit. Meanwhile MU and RB 10 3/4" csg. stds. A total of 3 stds 10 3/4" csg RB in derrick.
06:00	11:00	1376.5	drilling -- casing	ok	Drilled on cement plug/float at 1376,5 m MD. Drilling parameters : Flow 2800 lpm / SPP 111 bar / String RPM 40-70 / WOB 1-11 MT / Torque 2-20 kNm / ECD 1.36 sg EMW. Picked off bottom every 10-15 min to clean bit. Meanwhile MU and RB 10 3/4" csg. stds.
11:00	15:00	1415	drilling -- casing	ok	Drilled out shoe track from 1376,5 m to 1415 m MD. Drilling parameters : Flow 2800 lpm / SPP 112 bar / String RPM 70 / WOB 2-6 MT / Torque 9-20 kNm / ECD 1.36 sg EMW. Reamed through shoe every 2 m drilled. Meanwhile MU and RB 10 3/4" csg. stds.
15:00	15:30	1418	drilling -- drill	ok	Drilled 3 m new formation in 12 1/4" hole section from 1415 m to 1418 m MD. Drilling parameters : Flow 2800 lpm / SPP 112 bar / String RPM 70 / WOB 2 MT / Torque 9-10 kNm / ECD 1.36 sg EMW. Meanwhile MU and RB 10 3/4" csg. stds.
15:30	16:15	1415	formation evaluation -- circulating conditioning	ok	Spotted 5 m3 LCM pill in open hole/TD; Flow 2800 lpm / SPP 112 bar / String RPM 10 / Torque 9 kNm. Reduced flow to 1600 lpm going through MWD tools. Circulate d and POOH until bit just below 13 3/8" csg shoe; Flow 2800 lpm / SPP 112 bar / String RPM 10 / Torque 9 kNm. Meanwhile held toolbox prior to performing FIT and MU and RB 10 3/4" csg. stds.
16:15	17:45	1415	formation evaluation -- rft/fit	ok	Closed BOP and lined up to perform FIT. Performed line test to 100 bar / 5 min against IBOP and Kill HCR. Performed FIT and pressured up at 50 lpm to 33 bar (36 bar on cmt unit) using 298 ltrs SW. Bled back 230 ltrs. Meanwhile MU and RB 10 3/4" csg. stds.
17:45	18:30	1415	drilling -- circulating conditioning	ok	Filled trip tanks with 1.35 sg OBM and displaced choke and kill manifolds to mud. Meanwhile MU and RB 10 3/4" csg. stds. A total of 12 stds 10 3/4" csg RB in derrick.
18:30	00:00	1522	drilling -- drill	ok	Established parameteres and started drilling 12 1/4" hole section from 1418 m to 1522 m MD. Drilling parameters : Flow 3250-3300 lpm / SPP 153-159 bar / String RPM 120 / WOB 2-4 MT / Torque 11-15 kNm / ECD 1.37 sg EMW / ROP 30-50 m/hr. Meanwhile MU and RB 9 5/8" csg. stds.

Drilling Fluid

Sample Time	02:00	13:00	22:00
Sample Point	Active pit	Active pit	Flowline
Sample Depth mMD	-999.99	1404	1519
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.33	1.35	1.35
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			

Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	24	29	29
Yield point (Pa)	9	10.5	10
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1457.1	1384	31	114.7	
1496.7	1417.8	31.63	114.02	
1538.4	1453.3	31.62	113.32	
1578.1	1487	32.72	110.43	
1618.4	1520.7	33.5	107.71	