

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-17 00:00 - 2008-07-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	18
Days Ahead/Behind (+/-):	7.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	93
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1979
Depth mTVD:	1814
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Unable to work at drill floor due to exhaust fumes (RECORDED ON F-99). Continued drilling 12¼" hole section from 1895 m to 2145 m.

Summary of planned activities (24 Hours)

Continue drilling 12¼" hole section to TD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	1895	drilling -- drill	ok	Drilled 12 1/4" hole section from 1886 m to 1895 m MD. Drilling parameters : Flow 3500 lpm / SPP 184 bar / String RPM 150 / WOB 2-3 MT / Torque 14-20 kNm / ECD 1.37 sg EMW. Drilled with limited ROP 20 m/hr to observe proper operation of mill pump and slurry system. Stopped drilling due to exhaust fumes on drillfloor. RU cascade system on drill floor.
					Meanwhile shut down csg. equipment. A total of 29 stds 9 5/8" csg RB in derrick.
14:15	14:45	1383	drilling -- drill	ok	Held tool box talk regarding, CRI & slurry system, servicing the TDS and start to RIH with drilling BHA and continue drilling 12¼" hole.
14:45	15:15	1383	interruption -- maintain	ok	Serviced the TDS.
15:15	15:45	1383	drilling -- drill	ok	Checked surface equipment prior to RIH with drilling BHA.
15:45	18:00	1876	drilling -- drill	ok	RIH from 1383m to 1551m. Performed kick drill 29 sec. Continued RIH from 1551m to 1876m.
18:00	19:00	1895	drilling -- drill	ok	Made up to TDS and filled the pipe. Performed survey at 1876m. Washed down and tagged bottom at 1895m.
19:00	22:15	1955	drilling -- drill	ok	Drilled 12¼" hole section from 1895 m to 1955 m MD. Drilling parameters : Flow 3500 lpm / SPP 180 bar / String RPM 150 / WOB 2-5 MT / Torque 9-21 kNm / ECD 1.37-1.38 sg EM W / ROP 25-40 m/hour Problems pumping slurry from active tank to Slurry holding tank due to high viscosity.
					Simultaneously MU and RB 9 5/8" csg. stds.
22:15	22:45	1955	drilling -- circulating conditioning	ok	Racked back one stand and circulated at reduced rate 30 rpm, 50 rpm, 1100 lpm. Due to cuttings ditch to holding tank blocked.
22:45	00:00	1979	drilling -- drill	ok	Contined drilling 12¼" hole section from 1955 m to 1979 m MD. Drilling parameters : Flow 3500 lpm / SPP 180 bar / String RPM 150 / WOB 4-7 MT / Torque 8-22 kNm / ECD 1.37-1.38 sg EMW / ROP 25-35 m/hour
					Simultaneously MU and RB 9 5/8" csg. stds.

Drilling Fluid

Sample Time	04:00	14:00	22:00
Sample Point	Flowline	Active pit	Flowline
Sample Depth mMD	1894	1894	1925
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.35	1.35	1.35
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	28	28	25
Yield point (Pa)	16	16	15
Filtration tests			

Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1901.1	1751.8	36.22	110.77	
1941.6	1784.4	36.46	113.23	
1982.2	1817.1	35.93	114.94	
2022.2	1849.7	35.4	115.29	
2062.4	1882.6	34.51	115.18	
2102.9	1916.2	32.88	113.36	