

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-19 00:00 - 2008-07-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	20
Days Ahead/Behind (+/-):	8.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	420
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2900
Depth mTVD:	2592
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Continued drilling 12¼" hole section from 2641m to 2918 m.

Summary of planned activities (24 Hours)

Continue drilling 12¼" hole section to TD. Circulate well clean. Drop Gyro. POOH with 12¼" drilling BHA. R/U for RIH with 9 5/8" x 10 3/4" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	2	drilling -- drill	ok	Continued drilling 12¼" hole section from 2480 m to 2601 m MD. Drilling parameters : Flow 3500 lpm / SPP 202 bar / String RPM 150 / WOB 4-9 MT / Torque 15-28 kNm / E CD 1.456-1.459 sg EMW / ROP 20-30 m/hour. Took survey after every connection Stringer at 2518m - 2523.5m MD and 2587m - 2588 m MD. Simultaneously MU and RB 9 5/8" csg. stds. Total in derrick 50 stds.
06:00	08:15	2641	drilling -- drill	ok	Continued drilling 12¼" hole section from 2601 m to 2641 m MD. Drilling parameters : Flow 3500 lpm / SPP 210 bar / String RPM 150 / WOB 3-8 MT / Torque 20-28 kNm / E CD 1.457-1.461 sg EMW / ROP 19-32 m/hour Simultaneously MU and RB 9 5/8" csg. stds. Geoservices unit shut down.
08:15	09:00	2641	interruption -- other	ok	Picked up and circulated and reciprocated the string. Geo-services unit did shut down due to air tight door was not shut probably. Geo-services purged and re-booted the unit.
09:00	21:15	2860	drilling -- drill	ok	Continued drilling 12¼" hole section from 2641 m to 2860 m MD. Drilling parameters : Flow 3500 lpm / SPP 210 bar / String RPM 160 / WOB 2-4 MT / Torque 18-31 kNm / E CD 1.458-1.463 sg EMW / ROP 20-40 m/hour. Geo-Services unit was down until 11:30. Observed gas level manually in unit. Took survey after every connecting Lost power to both mud pumps. Picked off bottom. Simultaneously MU and RB 9 5/8" csg. stds.
21:15	21:45	2860	interruption -- other	ok	Due to generator tripped in process module, power supply was cut out to both mud pumps. Generator back on line and both mud pumps up running.
21:45	23:30	2898	drilling -- drill	ok	Continued drilling 12¼" hole section from 2860 m to 2898 m MD. Drilling parameters : Flow 3500 lpm / SPP 210 bar / String RPM 160 / WOB 3-8 MT / Torque 23-35 kNm / E CD 1.462-1.463 sg EMW / ROP 6-35 m/hour.
23:30	00:00	2900	drilling -- drill	ok	Tagged hard formation at 2898m MD. Continued drilling 12¼" hole section from 2898 m to 2900 m MD. Drilling parameters : Flow 3500 lpm / SPP 210 bar / String RPM 80 / WOB 10 MT / Torque 23-35 kNm / ECD 1.462-1.463 sg EMW / ROP 1-4 m/hour.

Drilling Fluid

Sample Time	04:00	11:00	16:00	22:00
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	2562	2680	2744	2866
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.42	1.42	1.42	1.43
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	32	29	30	34
Yield point (Pa)	14	12	11	11

Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2587.3	2324.3	31.15	87.44	
2626.8	2358.1	31.01	84.66	
2667.8	2393.2	30.97	85.09	
2708.1	2427.8	31.16	86.17	
2748.4	2462.3	30.63	84.35	
2789.4	2497.7	30.65	80.78	
2829.6	2532.2	30.89	78.69	
2866.9	2564.2	30.86	77.5	