

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-20 00:00 - 2008-07-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	21
Days Ahead/Behind (+/-):	9.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	27
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2927
Depth mTVD:	2614
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Continued drilling 12¼" hole section from 2818m to 2927 m. Circulated well clean. Dropped the Gyro. POOH with 12¼" drilling BHA, laid out same. Abandoned the drill floor due to exhaust fumes from the gas turbines.

Summary of planned activities (24 Hours)

Service TDS. Derrick inspection. R/U for RIH with 9 5/8" x 10¼" casing. RIH with 9 5/8" x 10¼" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	2918	drilling -- drill	ok	Continued drilling 12¼" hole section from 2900 m to 2918 m MD. Drilling parameters : Flow 3500 lpm / SPP 210 bar / String RPM 160 / WOB 8-10 MT / Torque 12-35 kNm / ECD 1.445-1.450 sg EMW / ROP .5-5 m/hour.
06:00	10:15	2927	drilling -- drill	ok	Continued drilling 12¼" hole section from 2918 m to 2927 m MD. Drilling parameters : Flow 3500 lpm / SPP 217 bars / String RPM 160 / WOB 3-8 MT / Torque 14-35 kNm / ECD 1.445-1.451 sg EMW / ROP 1-4 m/hour.
10:15	12:30	2922	drilling -- circulating conditioning	ok	Circulated well clean while reciprocating the string. 3500 lpm 220 bars.
12:30	12:45	2878	drilling -- survey	ok	Pulled one stand wet.
12:45	13:00	2878	drilling -- survey	ok	Dropped the Gyro at 1300 hours. Made up to TDS and rotated the string at 10 rpm.
13:00	13:30	2878	drilling -- trip	ok	Flow checked well, well static. Meanwhile held tool box talk prior to POOH with 12¼" drilling BHA. Installed wiper rubber, checked dies in PS 21 slips.
13:30	14:30	2722	drilling -- trip	ok	POOH with 12¼" drilling BHA wet from 2927m to 2722 m. Observed no drag.
14:30	14:45	2722	drilling -- trip	ok	Flow checked well, well static.
14:45	18:00	1391	drilling -- trip	ok	Made up TDS and pumped 5m³ 1.65 SG slug. Continued POOH with 12¼" drilling BHA from 2722m to 1391m inside the shoe. Observed no drag.
18:00	18:15	1391	drilling -- trip	ok	Flow checked well, well static.
18:15	19:00	526	drilling -- trip	ok	Continued POOH with 12¼" drilling BHA from 1391m to 526 m.
19:00	19:15	526	drilling -- drill	ok	Performed kick drill. Informed drill crew about the use of escape mask.
19:15	20:15	135	drilling -- trip	ok	Continued POOH with 12¼" drilling BHA from 526m to 135m.
20:15	00:00	26	drilling -- trip	ok	Laid out 12¼" drilling BHA.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2641		service equ -- mud logging equ	0	00:00	Geo-services unit did shut down, due to air tight door was not shut probably. Geo-services purged and re-boted the unit.

Drilling Fluid

Sample Time	04:00	12:00	22:00
Sample Point	Flowline	Flowline	Active pit
Sample Depth mMD	2911	2927	2927
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.42	1.43	1.43
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			

Viscometer tests			
Plastic visc. (mPa.s)	32	25	25
Yield point (Pa)	14	12.5	12.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2904.4	2596.3	31.2	77.01	
2913.3	2603.9	31.86	76.7	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
101	Schlumberger	3292.5	3792	ECOSCOPE - STETHSCOPE - VSONIC6	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2302.5	2033.5	Grid Fm
2523	2273	Balder Fm.
2603	2342	Sele Fm
2678	2406	Lista Fm
2784	2497	Ty Fm
2899	2596	Ekofisk Fm