

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-22 00:00 - 2008-07-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	23
Days Ahead/Behind (+/-):	10.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2927
Depth mTVD:	2614
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

RIH with 9 5/8" x 10 3/4" casing to 2778m . Change to 5 1/2" handling. MU hanger joint. R/D casing handling equipment. RIH with 10 3/4" x 9 5/8" csg on 5 1/2" HWDP landing string from 2785m to 2861 m MD.

Summary of planned activities (24 Hours)

RIH on 5½" HWDP landing string, PU cmt head, land out 9 5/8" x 10 3/4" casing. Circulate, pump & displace cement, pressure test on plug bump. Set seal assy & pressure test, POOH L/D RT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	drilling -- casing	ok	Function tested casing elevator.
00:15	03:00	0	drilling -- casing	ok	Rigged up casing tong. Retrieved master bushing and installed automatic casing slips.
03:00	03:15	0	drilling -- casing	ok	Held tool box talk prior to RIH with 9 5/8" casing and change out dies in FWD PRS.
03:15	04:15	0	drilling -- casing	ok	Changed dies in FWD PRS.
04:15	06:00	38	drilling -- casing	ok	Picked up the shoe and checked the integrity. Picked up Intermediate jnt., Float jnt. and Baker locked the Shoe track.
06:00	12:15	1010	drilling -- casing	ok	RIH with 9 5/8" casing from 38m to 1010m. Filled every stand with FAC tool. Broke circulation 550 lpm 23 bars.
12:15	14:15	1397	drilling -- casing	ok	Continued RIH with 9 5/8" casing from 1010m to shoe at 1397m. Filled every stand with FAC tool. Broke circulation 550 lpm 25 bars .
14:15	17:00	1994	drilling -- casing	ok	Continued RIH with 9 5/8" casing from 1397m to 1994m. Filled every stand with FAC tool. Broke circulation 550 lpm 27 bars.
17:00	18:30	2305	drilling -- casing	ok	Continued RIH with 9 5/8" casing from 1994m to 2305m. Filled every stand with FAC tool. Took weight.
18:30	18:45	2305	drilling -- casing	ok	Worked string up/down free.
18:45	20:30	2305	drilling -- casing	ok	Held tool box talk and changed out inserts of Odfjel elevator from 9 5/8" to 10 3/4".
20:30	20:45	2305	drilling -- casing	ok	Picked up and made up X-O 9 5/8" x 10 3/4".
20:45	21:45	2305	drilling -- casing	ok	Held tool box talk and changed out inserts in of FMS slip and in the casing tong from 9 5/8" to 10 3/4".
21:45	00:00	2608	drilling -- casing	ok	Continued RIH with 10 3/4" casing from 2323m to 2608m. Filled every stand with FAC tool.

Drilling Fluid

Sample Time	12:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2927	2927
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.42	1.42
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	25	26
Yield point (Pa)	12.5	11
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		

Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated