

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-26 00:00 - 2008-07-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	27
Days Ahead/Behind (+/-):	12
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	315
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3260
Depth mTVD:	2885.7
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	2921
Depth At Last Casing mTVD:	2608.6

Summary of activities (24 Hours)

Continued drill 8½" hole from 3000m to 3292m. Poor response from Xceed. Unable to keep well path. Circulated well clean.

Summary of planned activities (24 Hours)

Circulate well clean. POOH with 8½" BHA. Change Powerdrive Xceed and lay out motor and C-link. RIH with 8½" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	2994	drilling -- drill	ok	Continued to drill 8½" hole from 2945m to 2994m. Drilling parameters: Flow 2100 lpm / SPP 214-240 bars / String RPM 100-120 Bit 260-280 / WOB 8-13 MT / TQ 15-20 kNm / ROP 8-20 m/hour / ESD 1.379-1.393 SG / MUD weight 1.30 SG. Problems operating the AFT PRS. Took survey after every connection.
03:30	04:15	2994	interruption -- other	ok	Electrician investigated the error. Found that the pipe size setting of the AFT PRS was incorrect. As investigating the error of the AFT PRS. Reciprocated the string one joint circulating 2100 lpm 206 bars. Meanwhile switch to the FWD PRS and picked up 5½" DP.
04:15	06:00	3000	drilling -- survey	ok	Continued to drill 8½" hole from 2994m to 3000m. Drilling parameters: Flow 2100 lpm / SPP 214-240 bars / String RPM 100-120 Bit 260-280 / WOB 8-13 MT / TQ 19-21 kNm / ROP 4 m/hour / ESD 1.393-1.401 SG / Increased MUD weight from 1.30 SG to 1.35 SG. Took survey after connection. Had to down link twice to get proper Power setting from 50 to 35. Down linked Xceed to get tool face setting from 288 to 268.
06:00	12:00	3155	drilling -- drill	ok	Continued to drill 8½" hole from 3000m to 3155m. Drilling parameters: Flow 2100 lpm / SPP 240 bars / String RPM 130 Bit 290 / WOB 8-13 MT / TQ 16-30 kNm / ROP 40-50 m/hour / ECD 1.419-1.569 SG / MUD weight 1.35-1.45 SG. Took survey after every connection. Reamed one single prior to connection.
12:00	19:00	3233	drilling -- drill	ok	Continued to drill 8½" hole from 3155m to 3233m. Drilling parameters: Flow 2100 lpm / SPP 240-250 bars / String RPM 100-130 Bit 260-290 / WOB 6-11 MT / TQ 16-30 kNm / ROP 5-15m/hour / ECD 1.536-1.570 SG / MUD weight 1.45 SG. Reamed one single prior to connection when high ROP. Took survey after every connection. Problems with CRI transfer pump on the active tank. Parallel operation: Made up 7" liner in stands and racked back in derrick.
19:00	20:00	3233	interruption -- other	ok	Found the housing of the CRI transfer pump washed out. Installed new housing. Meanwhile lined up to be able to operate the CRI system manually.
20:00	00:00	3260	drilling -- drill	ok	Continued to drill 8½" hole from 3233m to 3260m. Drilling parameters: Flow 2100 lpm / SPP 240-250 bars / String RPM 130-150 Bit 290-310 / WOB 6-16 MT / TQ 21-25 kNm / ROP 5-15m/hour / ECD 1.569-1.571 SG / MUD weight 1.45 SG. Took survey after connection. Down linked tool. Cleaned in lower shaker. Parallel operation: Made up 7" liner in stands and racked back in derrick

Drilling Fluid

Sample Time	04:00	09:30	16:30	21:00
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	2994	3090	3202	3236
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.3	1.35	1.45	1.45
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	22	24	25	24

Yield point (Pa)	8.5	9.5	10.5	11.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3293.5		1.28	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2913.3	2602.1	31.86	76.7	
2927.7	2614.2	32.38	76.45	
2954.6	2636.7	34.03	71.62	
2995.2	2669.9	36.51	61.44	
3036.4	2703	36.77	55.01	
3076.7	2735.1	37.73	48.33	
3117.2	2767.2	37.11	43.61	
3157.5	2799.7	35.73	34.79	
3197	2832.1	34.2	28.91	
3236.9	2865.6	31.59	21.36	
3253.8	2880.1	30.18	19.04	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3084	2740	Hod Fm
3180	2817	Blodøks Fm
3238	2866	Hidra Fm
3246	2873.6	Rødby Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3180	3230	2817	2860		Limestone grading to Marl with minor Claystone
3240	3250	2869	2877		Limestone with minor Marl
3260	3292	2885	2913.5		Marl with stringers of Limestone and Claystone