

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-28 00:00 - 2008-07-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	29
Days Ahead/Behind (+/-):	13.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	208
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3500
Depth mTVD:	3080
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	2921
Depth At Last Casing mTVD:	2608.6

Summary of activities (24 Hours)

RIH with new 8½" BHA to 3292m. Continued drilling 8½" hole from 3292 to 3600m. Took pressure point at 3530m.

Summary of planned activities (24 Hours)

Continue drilling 8½" BHA from 3600m to TD. Take pressure points. Circulate well clean. Start to POOH with 8½" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	99	drilling -- trip	ok	Installed autoslips.
00:15	00:45	303	drilling -- trip	ok	Continued RIH with 8½ BHA on 5" DP from 99m to 303m. Filled string every 300m. Trip time 407 m/hour.
00:45	02:00	303	drilling -- trip	ok	Filled string, empty trip tank. Made up x-over to string and test MWD tools, 1600 lpm. Good. Removed x-over.
02:00	04:30	1320	drilling -- trip	ok	Continued RIH with 8½ BHA on 5" DP from 303 to 1320m. Filled string every 300m. Monitored displacement on trip tank. Trip time 407 m/hour.
04:30	05:00	1320	drilling -- trip	ok	Installed 5" x 5½" XO. Changed handling equipment to 5½".
05:00	06:00	1844	drilling -- trip	ok	Continued RIH with 8½ BHA on 5½" DP from 1320 to 1844m. Filled string every 300m. Monitored displacement on trip tank. Trip time 524 m/hour.
06:00	08:30	2651	drilling -- trip	ok	RIH with 8½ BHA on 5½" DP from 1844 to 2651m. Filled string every 300m. Monitored displacement on trip tank. Trip time 323 m/hour
08:30	09:15	2651	interruption -- maintain	ok	Serviced FWD PRS, due to unexplained noise.
09:15	10:00	2920	drilling -- trip	ok	RIH with 8½ BHA on 5½" DP from 2651 to 2920m. Filled string every 300m. Monitored displacement on trip tank. Trip time 359 m/hour
10:00	10:30	3259	drilling -- trip	ok	Broke circulation at shoe and washed down from 2920m to 3259m.
10:30	11:45	3259	drilling -- trip	ok	Continued RIH with 8½ BHA on 5½" DP from 2920 to 3259m. Filled string every 300m. Monitored displacement on trip tank.
11:45	13:00	3294	drilling -- trip	ok	Took connection and made up to TDS. Reamed from 3259m to 3294m and took survey with bit at 3293m.
13:00	13:30	3293	drilling -- trip	ok	Tight hole after survey. Pulled with 40 MT overpull. Attempted to slump down pipe with rotation. Jared up with 240 MT and freed pipe. Established and rotation reamed slowly up.
13:30	14:00	3294	drilling -- trip	ok	Reamed full stand from 3259m to 3294m.
14:00	14:15	3283	drilling -- trip	ok	Took survey @ 3283m, good survey.
14:15	18:00	3367	drilling -- drill	ok	Continued to drill 8½" hole from 3292m to 3367m. Reamed Draupne transition zone from 3338m to 3300m. Drilling parameters: Flow 2100 lpm / SPP 210 bars / String RPM 130-180 / WOB 6-11 MT / TQ 24-38 kNm / ROP 17-40 m/hour / ECD 1.586-1.601 SG / MUD weight 1.45 SG. Took survey after every connection. Down linked tool. Parallel operation: Made up 7" liner in stands and racked back in derrick.
18:00	18:15	3367	drilling -- drill	ok	Unexplained gain approx 300ltr. Spaced out & observed well on trip tank.
18:15	18:30	3366	drilling -- drill	ok	Took SCRs as per below table @ 3366m.
18:30	00:00	3500	drilling -- drill	ok	Continued to drill 8½" hole from 3367m to 3500m. Reamed Draupne transition zone from 3419m to 3388m. Drilling parameters: Flow 2100 lpm / SPP 205-209 bars / String RPM 180 / WOB 3-8 MT / TQ 20-26 kNm / ROP 30-50 m/hour / ECD 1.602-1.619 SG / MUD weight 1.45 SG. Took survey after every connection. Down linked tool. Parallel operation: Made up 7" liner in stands and racked back in derrick.

Drilling Fluid

Sample Time	16:00	20:00	23:30
Sample Point	Flowline	Flowline	Flowline
Sample Depth mMD	3321	3417	3495
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45	1.46
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			

Viscometer tests			
Plastic visc. (mPa.s)	26	26	28
Yield point (Pa)	9	10	9.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3470		1.28	estimated
00:00	3530		1	measured

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3278.3	2901.5	28.32	16.57	
3319	2936.9	30.91	22.37	
3359.2	2970.6	34.92	27.52	
3398.5	3001.7	40.44	30.9	
3439.6	3031.9	44.73	31.42	
3479.3	3059.4	47.93	28.18	
3520.4	3086.2	50.65	26.17	
3559.9	3110.3	53.98	23.14	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3257	2883.5	Asgard Fm
3307	2926	Draupne Fm
3420	3017.5	Heather Fm
3473	3055	Hugin Fm
3713	3198.9	Sleipner Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3295	3300	2916	2946		Interbedded Limestone and Marl with minor Claystone
3310	3390	2929	2996		Carbonaceous Claystone with minor Marl and Claystone
3400	3470	3003	3052		Carbonaceous Claystone with minor Claystone and Limestone
3480	3512	3059	3080.8		Interbedded Claystone and Sandstone with Limestone
3518	3620	3084.7	3085.9		Sandstone with minor Claystone, Limestone and Pyrite
3626	3710	3148.7	3197.1		Sandstone with Claystone and Limestone
3713	3740	3198.9	3215		Interbedded Sandstone, Limestone and Claystone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	3315		2935		2.03		16937	633	194	21	13
00:00	drilling gas peak	3327		2945		1.38		11276	342	118	13	10
00:00	drilling gas peak	3339		2956.8		1.26		10693	470	163	15	11
00:00	drilling gas peak	3354		2956.9		1.25		8458	340	131	13	10
00:00	drilling gas peak	3363		2974.8		1.02		8200	433	165	15	11
00:00	drilling gas peak	3376		2974.6		1.01		8065	450	175	16	11
00:00	drilling gas peak	3400		3004		1.02		7965	520	209	18	11
00:00	drilling gas peak	3405		3007.9		.65		5187	311	128	13	9
00:00	drilling gas peak	3450		3007.9		.56		4222	285	122	11	9
00:00	drilling gas peak	3475		3057.1		3.07		19259	2309	1267	94	53
00:00	drilling gas peak	3476		3057.7		9.18		45146	3847	1892	135	75
00:00	drilling gas peak	3481		3061		9		45531	4510	2280	165	92
00:00	drilling gas peak	3484		3063		10.46		50397	4772	2427	176	98
00:00	drilling gas peak	3492		3068.1		11.37		54635	5210	2649	194	1008
00:00	drilling gas peak	3497		3071.8		3.46		23106	2003	1029	78	45
00:00	drilling gas peak	3509		3078.8		7.96		42693	3975	1997	149	82

00:00	drilling gas peak	3521		3087.1		9.32		41294	4168	2210	170	98
00:00	drilling gas peak	3526		3090.2		14.65		84236	5522	2801	212	125
00:00	drilling gas peak	3532		3093.9		8.15		46078	4826	2605	203	120
00:00	drilling gas peak	3548		3103.6		7.34		43909	4225	2235	173	103