

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-03 00:00 - 2008-08-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	35
Days Ahead/Behind (+/-):	23.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Drilled/scraped cement to 3735 m MD. Tagged TOL at 2809,5 m MD. Dressed off PBR. Inflow tested well using well commissioner and base oil. Pumped displacement train. Cleaned well with SW and displaced to packer fluid. Tested well to 345 bar. POOH with cleaning assemblies to 3011 m MD.

Summary of planned activities (24 Hours)

POOH with cleaning string from 3011 m MD to surface. Set VMB plug at 640 m MD. Pull wearbushing. Set 10 3/4" casing hanger lock down sub.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	2804	completion -- circulating conditioning	ok	RIH with cleaning assemblies on 5 1/2" DP from 1748 m to 2804 m MD.
01:45	02:15	2804	completion -- circulating conditioning	ok	Took up/down weights 147/121 MT. Free rotating weight 132 MT. Free rotating torque at 20 rpm was 9 kNm. Circulated 50 m3 OBM at 1900 lpm / 285 bar to condition mud.
02:15	02:30	2815	completion -- circulating conditioning	ok	Entered PBR with 6" bit while rotating 20 rpm and circulating at 500 lpm / SPP 37 bar. No obstruction observed.
02:30	03:00	2868	completion -- circulating conditioning	ok	RIH with cleaning assemblies on 5 1/2" DP from 2815 m to 2868 m MD.
03:00	03:45	2868	interruption -- other	ok	Elevator not functioning correctly on given commands. Changed back to original elevator which had been fixed.
03:45	04:00	3131	completion -- circulating conditioning	ok	Continued to RIH with cleaning assemblies on 5 1/2" DP from 2868 m to 3131 m MD.
04:00	04:30	3170	completion -- circulating conditioning	ok	Picked up and made up 2 x 5 1/2" DP singles. Picked up and made up cleaning assy #5 - 10 3/4" razor back / posi drift / well sweep magnets / well patroller.
04:30	06:00	3654	completion -- circulating conditioning	ok	RIH with cleaning assemblies on 5 1/2" DP from 3170 m MD to 3654 m MD.
06:00	07:15	3668	completion -- circulating conditioning	ok	Picked up 5 1/2" singel. Took weight at 3656 m MT. Scraped cement from 3656 m to 3668 m MD. Parameters : Flow 1640 lpm / 270 bar SPP / 50 rpm / torque 15 kNm.
07:15	09:00	3708	completion -- circulating conditioning	ok	Picked up full stand of 5 1/2" to scrape cement. Scraped cement from 3668 m MD to 3708. Parameters : Flow 1640 lpm / 260 bar SPP / 50 rpm / torque 15 kNm.
09:00	09:45	3708	completion -- circulating conditioning	ok	Set back stand and replaced with 3 x 5 1/2" singles picked up from deck. Ran back to 3708 m MD.
09:45	11:15	3735	completion -- circulating conditioning	ok	Scraped cement from 3708 m to 3735 m MD. Parameters : Flow 1640 lpm / 256 bar SPP / 50 rpm / torque 15 kNm.
11:15	11:45	3739	completion -- circulating conditioning	ok	Entered PBR while rotating 40 rpm and circulating at 1000 lpm. TOL tagged at 2809,5 m MD. Dressed off PBR with 30 rpm, torqued up to 17 kNm.
11:45	12:30	3727	completion -- circulating conditioning	ok	Picked up to place polish mill ~5 m above PBR. Circulated 2,5 x liner volume at 1800 lpm / SPP 295 bar / 60 rpm.
12:30	12:45	3739	completion -- circulating conditioning	ok	Entered PBR while rotating 30 rpm. Sheared MFCT open by setting down 30 MT.
12:45	13:30	3739	completion -- circulating conditioning	ok	Circulated 1.5 x well volume above TOL at 4000 lpm / SPP 270 bar / 60 rpm / torque 10 kNm.
13:30	13:45	3739	completion -- circulating conditioning	ok	Cycled MFCT to closed position according to SPS instructions. Confirmed closed MFCT by pumping 1600 lpm / SPP 230 bar - ok.
13:45	14:15	3739	drilling -- casing	ok	Set well commissioner packer by setting down 20 MT. Closed MPR. Tested packer to 70 bar-using rig pumps - ok.
14:15	14:45	3735	drilling -- casing	ok	Picked up weight to unset packer. Pumped 1640 lpm / SPP 230 bar to confirm MFCT still closed.
14:45	15:30	3735	drilling -- casing	ok	Displaced choke and kill line to base oil through standpipe #1.
15:30	17:30	3739	drilling -- casing	ok	Pumped 33,9 m3 base oil through one standpipe and down the DP at 340 lpm. Circulated wellll on trip tank to confirm stable. U-tube pressure 153 bar before setting well commissioner.
17:30	18:15	3739	drilling -- casing	ok	Set well commissioner by setting down 20 MT. Lined up to cement unit and bled off well in stages to 12 bar. Bled back 750 liter.
18:15	19:45	3733	drilling -- casing	ok	Inflow tested well. Pressure rose 6,6 bar in 30 min. Bled down pressure again and held test for another 45 min, test levelled out towards end, dropped 0,2 bar last 10 min. Equalised well commissioner by pressuring up to 153 bar. Picked up 7 m and unset well commissioner packer.
19:45	21:00	3732	completion -- circulating conditioning	ok	Displaced lines and manifolds to seawater using cement unit. Filled soap in trip tanks.
21:00	21:15	3732	completion -- circulating conditioning	ok	Held tolbox meeting prior to pumping displacement train.

21:15	22:30	3732	completion -- circulating conditioni ng	ok	Pumped well cleaning fluids : 10 m3 dope cleaning pill, 30 m3 hi-vis push pill, 15 m3 hi-vis soap pill, 10 m3 hi-vis soap pill, 10 m3 seawater and 15 m3 hi-vis soap pill. Routed OBM r eturns to pits. Pump rate 1500-3000 lpm / SPP 270-290 bar. Rotated at 50 rpm and reciporated string while pumping. Observed torque values up to 27 kNm when baseoil travelled up annulus.
22:30	23:00	3733	completion -- circulating conditioni ng	ok	Reset stroke counter. Pumped 20 m3 seawater, 20 m3 packer fluid and 31 m3 seawater to place the packer fluid in the 7" liner. Pump rate 2600-3500 lpm / SPP 270-290 bar.
23:00	23:15	3733	completion -- circulating conditioni ng	ok	Ran in while rotating and opened MFCT / set well commissioner by setting down 20 MT on the liner top.
23:15	00:00	3739	completion -- circulating conditioni ng	ok	Maintained 20 MT on MFCT / well commisioner and continued pumping. Pumped seawater at 3100-4000 lpm / SPP 80-130 bar / 60 rpm.

Drilling Fluid

Sample Time	11:00	14:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	3972	3792
Fluid Type	Packer fluid	OBM-Standard
Fluid Density (g/cm3)	1.03	1.44
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	25
Yield point (Pa)	-999.99	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)		120
Comment		

Casing Liner Tubing

Start Time	18:45
End Time	18:45
Type of Pipe	Liner
Casing Type	Production
Outside diameter (in)	7
Inside diameter (in)	6.184
Weight (lbm/ft)	29
Grade	13 CrS-110
Connection	Vam TOP HT
Length (m)	980.6
Top mMD	2809.5
Bottom mMD	3790.1
Description	8½" BHA
Comment	