

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-04 00:00 - 2008-08-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	36
Days Ahead/Behind (+/-):	23.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

POOH with cleaning string to 920 m MD. Laid down cleaning assy#4 and #3. Not able to rack 3 1/2" DP. Troubleshot situation with FWD/AFT PRS. POOH with 3 1/2" DP and racked back in derrick. Laid down cleaning assy #2 and #1. RIH and set 9 5/8" VMB plug at 637 m MD. Tested below plug to 380 bar. Spotted hi-vis and POOH with running tool.

Summary of planned activities (24 Hours)

Test VMB plug from above to 345 bar. Set wearbushing. Set 10 3/4" lock down sub. Nipple down diverter and BOP. Make up claxton tool. Remove tensioner assy on Centralizer deck.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	3739	completion - - circulating conditioning	ok	Pumped seawater at 3100-4000 lpm / SPP 80-130 bar / 60 rpm. Took consecutive NTU readings on seawater returns: 398/317/224/166/411/580/491/799/1000+/780. Pumped a total of 18 0 m3 seawater.
00:15	01:30	3739	completion - - circulating conditioning	ok	Stopped rotation. Pumped packer fluid at 3800 lpm / SPP 118 bar. Took consecutive NTU reading on packer fluid returns: 106/89/80/121/250/130/111/115/125/115. Pumped a total of 270 m3 packer fluid.
01:30	01:45	3733	drilling -- casing	ok	Picked up to unset well commissioner and operated MFCT to closed position. Spaced out and closed MPR. Lined up cement unit.
01:45	02:45	3733	drilling -- casing	ok	Pressure tested casing/liner to 345 bar / 10 min. Observed 0,5 bar drop / 10 min (0,15%) towards end of test - ok. Pumped and bled back 2280 liter.
02:45	03:15	3733	drilling -- casing	ok	Flowchecked well on trip tanks - well static. Meanwhile terminated building 7" tubing stands and prepared for laying out singles / pulling DP.
03:15	04:15	3647	completion - - circulating conditioning	ok	Broke out and set back 5 1/2" DP stand. Pulled, broke and laid out 4 x 5 1/2" DP singles.
04:15	05:15	3170	completion - - circulating conditioning	ok	POOH with cleaning assemblies on 5 1/2" DP from 3647 m to 3170 m MD.
05:15	05:45	3749	completion - - circulating conditioning	ok	Broke out an laid down cleaning assy #5 - 10 3/4" razor back / posi drift / wellsweep magnets / well patroller.
05:45	06:00	3011	completion - - circulating conditioning	ok	Broke and laid out 2 x 5 1/2" DP singles. POOH with cleaning assemblies on 5 1/2" DP from 3131 m to 3011 m MD.
06:00	08:00	2201	completion - - circulating conditioning	ok	POOH with cleaning assemblies on 5 1/2" DP from 3011 m to 2201 m MD. Got problems with HPU indicating hydraulic leakage.
08:00	09:15	2201	interruption - - other	ok	Troubleshot HPU. Found leakage on hose to PS-21 slips. Removed slips. Installed masterbushing to continue pulling pipe using manual slips.
09:15	09:30	2000	completion - - circulating conditioning	ok	POOH with cleaning assemblies on 5 1/2 DP from 2201 to 2000 m MD. Used manual slips.
09:30	10:00	2000	interruption - - other	ok	Removed masterbushing. Installed PS-21 automatic slips and function tested same.
10:00	12:00	950	completion - - circulating conditioning	ok	POOH with cleaning assemblies on 5 1/2" DP from 2000 m to 950 m MD.
12:00	13:15	920	completion - - circulating conditioning	ok	Broke out and laid out cleaning assy#4 - MFCT / well patroller / wellsweep magnet and cleaning assy #3 - polish/top-dress mill / well commissioner / wellsweep magnets. Recovered 4 kg swarf on magnets. Nothing recovered in well patrollers.
13:15	13:30	920	completion - - circulating conditioning	ok	Set up AFT PRS for racking 3 1/2" DP stands. Not able to rack stands using AFT PRS.
13:30	20:30	920	interruption - - other	ok	Troubleshot racking problem. Calibrated fwd PRS. Attempted to rack pipe with FWD PRS - negative. Calibrated AFT PRS, not able to rack pipe. Had problems with anti-collision system and pipe clashed with racking fingers. Fixed hydraulic leakage on HPU which may have caused malfunction on anti-collision system. Had problems with "pipe set down" function, system not registering when pipe set down. Parked AFT PRS. Continued to troubleshot FWD PRS. Attempted to rack stand of pipe - ok.
20:30	23:15	30	completion - - circulating conditioning	ok	POOH with cleaning assemblies on 3 1/2" DP from 920 m to 30 m MD. Racked back 3 1/2" DP in foldable fingerboard using FWD PRS. Removed automatic slips and installed masterbushings.
23:15	23:45	0	completion - - circulating conditioning	ok	Pulled and laid out 2 x 3 1/2" DP singles. Broke and laid out cleaning assy #2 - 7" razor back / wellsweep magnets. Broke and laid out cleaning assy #1 - 6 " PDC bit.
23:45	00:00	0	drilling -- casing	ok	Changed to 5 1/2" handling equipment. Lifted VMB plug onto HTS.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	559		pipe handling equ syst -- other	0	00:00	3 1/2" DP single dislodged on HTS rollers. Took time out for safety and investigated.

Drilling Fluid

Sample Time	00:00	12:30	15:00	19:30
Sample Point	Active pit	Reserve pit	Reserve pit	Active pit
Sample Depth mMD	3792	3972	3790	3792
Fluid Type	Packer fluid	Packer fluid	OBM-Standard	Packer fluid
Fluid Density (g/cm3)	1.03	1.03	1.45	1.03
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	-999.99	-999.99	26	-999.99
Yield point (Pa)	-999.99	-999.99	9.5	-999.99
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)			120	
Comment				