

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-05 00:00 - 2008-08-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	37
Days Ahead/Behind (+/-):	23.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

POOH with VMB setting tool. Tested VMB plug to 345 bar / 10 min from above. Retrieved wear bushing. RIH with lock down sub on PADPRT. Not able to set lock down sub. Washed/jetted wellhead. Set lock down sub. Pulled diverter and nipples down BOP. Picked up and landed claxton tool on BOP joint. Made up claxton tool.

Summary of planned activities (24 Hours)

Transfer weight from tensioners to block. Dismantle tensioner assembly. Disconnect TBC. Pull HPDR.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	drilling -- casing	ok	Picked up and hung off VMB plug / setting tool in rotary.
00:15	02:15	608	drilling -- casing	ok	RIH with VBM plug / setting tool on 5 1/2" DP from surface to 608 m MD.
02:15	02:30	638	drilling -- casing	ok	RIH on last stand to 638 m MD while circulating packer fluid at 800 lpm / SPP 2 bar. Stopped pumping. Took up/down weights 95/89 MT.
02:30	02:45	638	drilling -- casing	ok	Rotated pipe clockwise at 15 rpm and slacked off weight. Stopped rotation and set down to 60 MT. Took 30 MT overpull to confirm plug set. Confirmed plug set with packer element at 636,5 m MD and top of plug at 634 m MD.
02:45	03:15	638	drilling -- casing	ok	Set down to 87 m MT in block. Made 3 attempts to shear sleeve for closing ball vavle (3/4, 1,5 and 2 lefthand turns)- nogo. On 4th attempt the shear sleeve sheared out just after 2 turn and 3100 Nm applied torque. Pressured up to 30 bar on string above plug. Rotated string righthand to re-open ball valve and observed pressure dropping to 16 bar.
03:15	04:15	638	drilling -- casing	ok	Lined up cement unit. Pressured up to 280 bar, observed losing ~10 MT weight on plug. Picked up weight to 82 MT on block. Continued pressuring up to 380 bar, observed losing ~4 MT on plug. Held test for 20 min, last 10 min 0,5 bar drop (0,13%). Pumped and bled back 1880/1800 liter.
04:15	04:30	638	drilling -- casing	ok	Rotated DP lefthand to close ball valve. Applied 30 bar on DP to check that ball valve closed.
04:30	05:00	633	drilling -- casing	ok	Picked up 5 m to get free of plug. Spotted 5 m3 hi-vis pill on top of plug at 1500 lpm / SPP 4 bar. Chased hi-vis with packer fluid.
05:00	05:45	130	drilling -- casing	ok	POOH with VMB plug setting tool on 5 1/2" DP from 628 m to 130 m MD.
05:45	06:00	130	drilling -- casing	ok	Removed PS-30 slips. Installed masterbushing.
06:00	06:15	0	drilling -- casing	ok	POOH with VMB plug setting tool on 5 1/2" HWDP from 130 m MD to surface.
06:15	07:30	0	drilling -- casing	ok	Laid down VMB plug setting tool. Prepared WBRRT for retrieveing wearbushing. Held toolbox talk and handover meeting. Meanwhile closed shear ram and lined up cement unit to pump down kill line. Pressure tested VMB plug from above to 345 bar / 10 min (0,2% drop).
07:30	08:15	140	drilling -- bop/wellhead eq uipment	ok	Reset WBRRT according to Vetco instructions. RIH to 140 m MD on 5 1/2" DP and engaged tool. Pulled free wearbushing with 34 MT overpull.
08:15	08:45	0	drilling -- bop/wellhead eq uipment	ok	POOH with WBRRT and wear bushing.
08:45	09:15	0	drilling -- bop/wellhead eq uipment	ok	Released and laid out wearbushing. Reset WBRRT according to Vetco instructions. Laid down WBRRT.
09:15	10:15	115	drilling -- casing	ok	Made up jetting sub to stand of 5 1/2" HWDP. RIH on 2 x stands of 5 1/2" HWDP to 115 m MD.
10:15	11:45	254	drilling -- casing	ok	Made up PADPRT to 18 3/4" lock down sub. Landed PADPRT on 10 3/4" casing hanger at 139 m MD. Set down 7 MT on PADPRT and rotated 4 1/4" turns to initiate locking sequence.
11:45	12:30	254	drilling -- casing	ok	Performed line test from cement unit to kill line HCR. 35/345 bar 5/10 min - ok. Closed LPR.
12:30	14:00	254	drilling -- casing	ok	Made 4 attempts to set lock down sub by pressuring up between LPR and PADPRT. Observed too high volumes pumped and no pressure building up. Repeated setting procedure 3 times but obtained same negative result.
14:00	15:30	115	drilling -- casing	ok	POOH with PADPRT and lockdown sub from 139 m MD to surface. Inspected lockdown sub and found score marks indicating junk preventing proper landing. Broke out and set back PADPRT.
15:30	16:45	140	drilling -- casing	ok	Picked up stand. Made up TDS and RIH with jet sub to +/- 140 m MD. Made 3 passes and jetted across wellhead at 4100 lpm / SPP 65 bar. Pumped a total of 45 m3 packer fluid.
16:45	17:45	254	drilling -- casing	ok	Racked back stand used for jetting. Picked up and made up PADPRT. RIH on 5 1/2" HWDP and landed PADPRT at 139 m MD. Rotated string and set down weight as instructed by Vetco.
17:45	18:30	254	drilling -- casing	ok	Closed LPR and lined up from cement unit to pump in BOP kill line. Pressurised above PADPRT in 35 bar increments up to 207 bar to set lock down sub - ok.
18:30	20:15	0	drilling -- casing	ok	Disengaged from lock down sub. POOH on 5 1/2" HWDP from surface. Laid out PADRT tool and jet sub.
20:15	21:00	35	drilling -- casing	ok	Ran in with stand of 5 1/2" DP. Closed annular. Purged air in kill line in attempt to empty riser and BOP. POOH with stand of DP. The BOP was accidentally left closed when pulling stand, weight came up rapidly and the last tooljoint slipped through the annular causing a shock.
21:00	21:30	0	interruption -- other	ok	Inspected drill line and crown block for damage - none found.
21:30	22:00	0	drilling -- bop/wellhead eq uipment	ok	Cleared and tidied drillfloor before removing diverter.
22:00	22:30	0	drilling -- bop/wellhead eq uipment	ok	Removed elevator and installed sling for pulling diverter. Remove master bushing and outer ring.
22:30	23:00	0	drilling -- bop/wellhead eq uipment	ok	Pulled diverter and set back on drillfloor.
23:00	23:30	0	drilling -- bop/wellhead eq uipment	ok	Attached sling to diverter slick joint, pulled and laid out slickjoint.
23:30	00:00	0	drilling -- bop/wellhead eq uipment	ok	Rigged down slings. Installed outer ring, masterbushing and hole cover.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2201		pipe handling equ syst -- other	0	00:00	Hydraulic leakage on PS-21 slips. 1,75 hrs downtime.
00:00	920		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	When pulling cleaning string there it was not possible using the AFT PRS for racking back 3 1/2" DP stands. Troubleshoot racking problem. Calibrated fwd PRS. Attempted to rack pipe with FWD PRS - negative. Calibrated AFT PRS, not able to rack pipe. Had prob

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	3792
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	