

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-06 00:00 - 2008-08-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	38
Days Ahead/Behind (+/-):	27.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Transferr tension from tensioners to block. Disconnected TBC. Pulled HPDR to 24 m.

Summary of planned activities (24 Hours)

Lay out 4th and 5th HPDR doubles. Transfer F-5 flow hose from main deck to XMT deck. Run production riser from surface to 95 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	drilling -- bop/wellhead equipment	ok	Removed BOP tension cylinders. Nipped down BOP. Removed/rebuilt scaffolding. Moved BOP to starboard setback area in moonpool. Meanwhile made up PR tension joint handling flange to stand of DP. Ran guidewire for hotstab. ROV engaged hotstab in TBC receptacle.
03:00	03:15	0	drilling -- bop/wellhead equipment	ok	Held toolbox / short change handover meeting.
03:15	04:30	0	drilling -- bop/wellhead equipment	ok	Picked up claxton tool. Removed outer ring and master bushing and ran claxton tool through RT. Installed outer ring and master bushing. Hung off claxton tool on pup joint. Made up 5 1/2" DP stand, ran in and landed Claxton tool on top of HPDR BOP joint.
04:30	06:00	0	drilling -- bop/wellhead equipment	ok	Made up studs on claxton tool to 4500 Nm using Hy-torq tool and torque plate.
06:00	06:30	140	drilling -- bop/wellhead equipment	ok	Cleared tools and equipment from scaffolding in moonpool.
06:30	08:00	140	drilling -- bop/wellhead equipment	ok	Took 5 MT overpull on riser. Bled down pressure on tension cylinders and transferred tension to block until 60 MT in block. Meanwhile brought riser spider to drillfloor and function tested same.
08:00	12:30	140	drilling -- bop/wellhead equipment	ok	Ran cylinders and lowered tensioner assembly. Disconnected tension cylinders and pulled aside. Dismantled tensioner assembly. Dismantled contact ring. Hoisted up contact ring. Removed centralizer and boat collision stool. Lowered tension ring onto the protector guide.
12:30	12:45	140	drilling -- bop/wellhead equipment	ok	Held toolbox talk prior to unlatching TBC. Confirmed injection well F-4 shut down for heavylift operation.
12:45	14:30	140	drilling -- bop/wellhead equipment	ok	Pressured up through minireel/hotstab to 3000 psi to unlock the TBC connector.
14:30	14:45	140	drilling -- bop/wellhead equipment	ok	Removed hotstab in TBC connector and installed dummy stab using ROV.
14:45	15:15	130	drilling -- bop/wellhead equipment	ok	Lifted off TBC connector and came free from wellhead in on continuous stroke. Pulled claxton tool / HPDR to just under rotary table for setting slips. Set slips. Broke out and set back 5 1/2" DP stand.
15:15	16:00	130	drilling -- bop/wellhead equipment	ok	Held toolbox talk for installing riser spider.
16:00	16:45	100	drilling -- bop/wellhead equipment	ok	Removed master bushing and outer ring. Pulled 1st HPDR double - BOP joint and tension joint - through rotary. Installed riser spider in well center. Hung off HPDR in riser spider.
16:45	19:45	100	drilling -- bop/wellhead equipment	ok	Removed fairings. Broke connection using bolt tensioner tools. Laid out 1st double with simultaneous lift by deck crane and TDS. Installed handling flange type C on 2nd double - upper pup joint and splash zone joint.
19:45	20:15	77	drilling -- bop/wellhead equipment	ok	POOH with HPDR to 77 m. Removed fairings. Hung off HPDR in riser spider.
20:15	22:15	77	drilling -- bop/wellhead equipment	ok	Broke connection using bolt tensioner tools. 2 bolt tensioner tools got jammed on bolts. Meanwhile installed VX ring, guide funnel and hole cover on F-5 subsea wellhead.
22:15	22:45	77	interruption -- repair	ok	Freed bolt tensioner tools that jammed/malfunctioned. Traced back up tools.
22:45	00:00	77	drilling -- bop/wellhead equipment	ok	Continued breaking connection using bolt tensioner tools. Installed handling flange type C on 3rd double - std joint#4 and std joint#5.

Drilling Fluid

Sample Time	23:00
Sample Point	Reserve pit
Sample Depth mMD	3790
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	

Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	