

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-08 00:00 - 2008-08-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	40
Days Ahead/Behind (+/-):	28.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Oriented TBC panels. Landed and locked TBC. Installed tensioner assembly on Centralizer deck. Transferred tension from block to tension cylinders. Pressure tested production riser to 20/345 bar 5/20 min. Cut tensioner joint on Tensioner deck. Transferred annulus valves to Centralizer deck. Installed and oriented 13 3/8" surface wellhead.

Summary of planned activities (24 Hours)

Install and test 13 3/8" multibowl. Install annulus valves. Install surface riser. Nipple up BOP and diverter. Install bowl protector in wellhead. Retrieve annulus insert.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	95	drilling -- bop/wellhead equipment	ok	RIH with production riser to 95 m. Hung off production riser in riser spider. Removed handling flange type E.
00:30	00:45	95	drilling -- bop/wellhead equipment	ok	Picked up 4th double - upper pup joint and tensioner joint with simultaneous lift by deck crane and TDS.
00:45	02:45	95	drilling -- bop/wellhead equipment	ok	Made up connection using bolt tensioner tools. Tested flange to 3000 psi through test port - ok. Installed bolt caps and fairings.
02:45	03:30	118	drilling -- bop/wellhead equipment	ok	RIH with production riser to 118 m. Hung off production riser with hang off plate in riser spider.
03:30	04:45	118	drilling -- bop/wellhead equipment	ok	Removed handling flange. Picked up stand with premade running flange. Made up flange to tensioner joint. Picked up weight and removed hang off plate.
04:45	05:15	138	drilling -- bop/wellhead equipment	ok	RIH on 5 1/2" DP stand to land TBC on wellhead. Observed with ROV and used pusher tool to help TBC to enter riser guide funnel. Observed in riser guide funnel window while coming down. Ran TBC to +/- 10 cm above bottom of window.
05:15	06:00	138	drilling -- bop/wellhead equipment	ok	Released 6 MT guidewire from template and ROV hook on riser guidewire clamp. Retrieved guidewire to surface. Released 10 MT guidewire.
06:00	09:00	139	drilling -- bop/wellhead equipment	ok	Hooked 10 MT guidewire on funnel. Removed RLGF. Oriented TBC ROV panels by rotating 1/8" turn counterclockwise. Ran and established hotstab in TBC receptacle.
09:00	09:15	139	drilling -- bop/wellhead equipment	ok	Landed TBC/production riser on wellhead and set down 15 MT. Verified TBC fully landed by observing marker/band on TBC. Locked TBC connector by pressurising port A1 to 2500-3000 psi. Observed upwards movement on TBC upper body when locking TBC.
09:15	09:30	139	drilling -- bop/wellhead equipment	ok	Took 10 MT overpull on TBC to verify locked.
09:30	10:00	139	drilling -- bop/wellhead equipment	ok	Moved hotstab to port B1 and flushed lower dog cavity and upper piston cavity according to Vetco procedure.
10:00	16:00	139	drilling -- bop/wellhead equipment	ok	Measured and marked grooves on tensioner joint. Installed centralizer and boat collision stool in Centralizer deck. Made up contact ring. Made up tensioner assembly half hubs. Raised tensioner assembly to contact ring using tensioner cylinders. Adjusted pressure to 90 bar and transferred tension from block to tension cylinders. Installed centralizer in Tensioner deck.
16:00	16:15	139	drilling -- bop/wellhead equipment	ok	Made up TDS to landing strand. Filled production riser with seawater pumping from cement unit.
16:15	16:45	139	drilling -- bop/wellhead equipment	ok	Pressure tested production riser against VMB plug to 20/345 bar 5/10 min - ok.
16:45	20:00	139	drilling -- casing	ok	Measured and marked tensioner joint 141.4 cm above Tensioner deck. Rigged up, adjusted and dressed Norse cutting equipment on tensioner joint. Barriered off area. Adjusted block weight to put slight overpull at cut height. Drained riser through port on running flange.
20:00	00:00	0	drilling -- casing	ok	Cut riser according to Norse cutting procedure. Retrieved cut part of tensioner joint. Removed riser spider. Installed outer ring and masterbushing. Broke out landing stand. Laid out cut part of tensioner joint. Installed hole cover in RT.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	77		service eq -- wellhead tubular equ	0	00:00	Bolt tensioner tools jammed.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	3790

Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	