

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-13 00:00 - 2008-08-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	45
Days Ahead/Behind (+/-):	26.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

POOH with tie-back casing. Set bowl protector. Jetted BOP and subsea wellhead. Displaced riser to TSW. Pulled bowl protector. Jetted surface wellhead. Rig up for runnig tie-back casing. Ran 10 3/4" tie-back casing, adjustment sub and casing hanger. Landed tie-back casing on spear. Made up tie-back adapter in subsea wellhead. RIH with adjustment sub actuation tool, attempted to set retract adjustable sub - negative.

Summary of planned activities (24 Hours)

Retract adjustment sub according to Drillquip procedure. Run casing hanger running tool and test upper tie-back to 380 bar. Set MS seal and test same. Run bowl protector. Pull VMB plug. Pull bowl protector.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	110	drilling -- casing	ok	Broke casing connection while rotating pipe/bails counterclockwise with TDS. Pulled out until adjustment sub actuation tool in heigh with casing coupling. Observed horizontal latch dog profile packed with cuttings/dirt. Took pictures for reference. Removed dirt/cuttings as required.
00:45	01:15	119	drilling -- casing	ok	Discussed situation. Decided to pull 10 3/4" tie-back casing for cleaning well.
01:15	02:00	119	drilling -- casing	ok	Ripped off horizontal dog latch crest. Stabbed adjustable sub actuation tool into 10 3/4" casing. Made up casing coupling. Landed 10 3/4" casing hanger in slips and secured with dog collar.
02:00	03:15	119	drilling -- casing	ok	Removed long bails and BX elevator. Rigged up short bails.
03:15	03:30	119	drilling -- casing	ok	Held toolbox talk prior to laying out DP single (innerstring).
03:30	03:45	119	drilling -- casing	ok	Connected bails to DP elevator on top of C-plate. Removed cargo straps. Pulled out DP single with adjustable sub actuation tool and laid out same. Removed C-plate.
03:45	04:45	110	drilling -- casing	ok	Picked up casing hanger handling tool and made up to 10 3/4" casing hanger. POOH to 110 m MD. Broke connection between assembly and 10 3/4" space out pup.
04:45	05:15	110	drilling -- casing	ok	Held toolbox talk prior to POOH with 10 3/4" tie-back casing. Changed to 10 3/4" BX elevator.
05:15	06:00	110	drilling -- casing	ok	POOH with 10 3/4" tie-back casing from 110 m to 87 m MD.
06:00	07:45	0	drilling -- casing	ok	POOH with 10 3/4" tie-back casing from 87 m MD to surface.
07:45	08:00	0	drilling -- casing	ok	Held toolbox talk for rigging down casing running equipment.
08:00	08:45	0	drilling -- casing	ok	Rigged down casing tong. Removed 10 3/4" BX elevator and installed DP elevator. Cleaned and tidied drillfloor.
08:45	09:00	0	drilling -- casing	ok	Picked up bowl protector RT and made up to stand of 5 1/2" DP. Made up bowl protector to RT.
09:00	09:30	20	drilling -- casing	ok	RIH with bowl protector on 5 1/2" DP stand and landed same at 20,44 m MD.
09:30	10:00	0	drilling -- casing	ok	POOH with bowl protector RT, broke and laid out same.
10:00	12:15	10	drilling -- casing	ok	Made up Vetco jet sub. RIH with jet sub and located across BOP. Made 3 passes across BOP cavities while pumping at 4600 lpm / SPP 62 bar.
12:15	13:45	140	drilling -- casing	ok	RIH with jet sub on 5 1/2" from 10 m to 140 m MD. Made up TDS to each stand. Washed down with 3300-3900 lpm / SPP 26-38 bar.
13:45	16:45	140	drilling -- casing	ok	Washed across subsea wellhead/tie-back threads at 4000 lpm / SPP ~32bar, made 5 passes. Pumped 4 m3 hi-vis pill. Displaced production riser to TSW.
16:45	17:45	0	drilling -- casing	ok	POOH with jet sub on 5 1/2" DP and laid out same. Cleaned and tidied drillfloor.
17:45	18:15	0	drilling -- casing	ok	Made up bowl protector RT to 5 1/2 " stand. Pulled bowl protector at 20,44 m, broke and laid out RT.
18:15	19:00	0	drilling -- casing	ok	Made up jets sub. RIH with jestsub on 5 1/2" DP stand. Made 2 passes across surface wellhead pumping 3600 lpm / SPP 39 bar. POOH with jetsub.
19:00	19:15	0	drilling -- casing	ok	Held toolbox talk for laying out jetsub.
19:15	19:30	0	drilling -- casing	ok	Laid out jetsub. Cleard and tidied drillfloor.
19:30	20:15	0	drilling -- casing	ok	Picked up adjustment sub actuation tool on single. Broke single and laid out actuation tool. Made up single to double to get full stand. Made up back-up adjustment sub actuation tool dressed with new horizontal latch ring. Racked back tool and 5 1/2" DP stand.
20:15	20:30	0	drilling -- casing	ok	Held toolbox talk prior to rigging casing running equipment.
20:30	22:15	0	drilling -- casing	ok	Changed to 10 3/4" BX elevator. Installed PS-30 slips dressed for 10 3/4" casing. Lifted casing tong onto IR rails and hooked up same.
22:15	22:30	0	drilling -- casing	ok	Held toolbox talk prior to running 10 3/4" tie-back casing.
22:30	22:45	0	drilling -- casing	ok	Lifted back-up tie-back adapter onto HTS.
22:45	00:00	39	drilling -- casing	ok	Ran 10 3/4" - C95 60,7# VamTop tie-back casing from surface to 39 m MD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		hoisting equ -- top drive	0	00:00	Installed rotating link adapter to TDS
00:00	0		hoisting equ -- top drive	0	00:00	Intalled Oil filter & solenoid valve to TDS
00:00	0		hoisting equ -- top drive	0	00:00	isolated and de-isolated TDS.
00:00	84		miscellaneous equ syst -- other	0	00:00	Lost communication to drill floor auxilliary control
00:00	84		service equ -- wellhead tubular equ	0	00:00	Had to cut off protector
00:00	2860		miscellaneous equ syst -- hydr pneum power packs	0	00:00	Due to generator tripped in process module, power supply was cut out to both mud pumps. Generator back on line and both mud pumps up running.
00:00	3233		mud and bulk syst -- other	0	00:00	Problems with CRI transfer pump on the active tank. Found the housing of the CRI transfer pump washed out. Installed new housing. Meanwhile lined up to be able to operated the CRI system manually.
00:00	20		miscellaneous equ syst -- other	0	00:00	Lost lid from hinged holecover in hole.
00:00	20		well control equ syst -- bop control syst	0	00:00	Hydraulic leakage on BOP control system, most likely close to the BSR.

Drilling Fluid

Sample Time	23:00
Sample Point	Reserve pit
Sample Depth mMD	3790
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	