

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-15 00:00 - 2008-08-16 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:53  |
| Report number:           | 47                |
| Days Ahead/Behind (+/-): | 26.5              |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-11-11 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-07-30        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.65                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3792   |
| Depth mTVD:                       | 3247   |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2921   |
| Depth At Formation Strength mTVD: | 2610   |
| Depth At Last Casing mMD:         | 3790.1 |
| Depth At Last Casing mTVD:        | 3245.3 |

Summary of activities (24 Hours)

POOH and LD VBM plug. Pulled bowl protector. Prepared to run completion. MU and RIH with lower completion assemblies. RIH with 7" tubing from surface to 1330 m.

Summary of planned activities (24 Hours)

RIH with 7" tubing from 1330 to 2303 m. MU TRSCSSV. Connect and leak test control line. RIH with 7" tubing and TRSCSSV CL until ready to tag PBR. Perform space out of tubing. Pull back and install space out joints/pups.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity             | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------|----------|---------------|---------------------------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:00    | 0             | drilling -- casing              | ok    | Held tool box meeting prior to retrieving VBM plug. MU VBM plug RT to 5 1/2" HWDP. Changed out master bushings for PS21 slips.                                                                                                                                                                                                                                                                                         |
| 01:00      | 03:30    | 632           | drilling -- casing              | ok    | RIH with VBM plug RT on 5 1/2" HWDP and 5 1/2" DP from surface to 632 m. Up weight 98 MR/down weight 93 MT/ 2.6 kNm at 10 rpm.                                                                                                                                                                                                                                                                                         |
| 03:30      | 04:30    | 632           | drilling -- casing              | ok    | Established parameters and circulated 2x btms up (20 m3) at 2000 lpm/10 bar to displace out hi-vis pill on top of plug according to program.                                                                                                                                                                                                                                                                           |
| 04:30      | 05:30    | 634.5         | drilling -- casing              | ok    | RIH with VBM plug on 5 1/2" DP from 632 m to 634.5 m. Attempted to latch on to and release VBM plug by applying 15-25 MT and washing above top of plug 200-2000 lpm /0.7 -9 bar between attempts. PU 2 m without observing any overpull after each attempt. Turned string 3 turns to aligne J-slot in RT. No sucess. A total of 10 attemps was made.                                                                   |
| 05:30      | 06:00    | 632.5         | drilling -- casing              | ok    | Latched on to and release VBM plug by applying 20 MT and then PU to 10 MT up weight on plug to verify that RT was properly latched on plug. Reduced weight on plug to 2 MT and pressured up DP to 30 bar (66 ltrs pumped) . Rotated DP 3/4" turn RH to open ball valve. Pressure dropped from 30 bar to 4 bar.                                                                                                         |
| 06:00      | 10:30    | 0             | drilling -- casing              | ok    | Rotated 15 turns RH to release plug. Pulled up to 632,5 m and waited 10 min to allow elements to fully retract. RIH to 636.5 m to ensure that plug was free.<br>POOH with VBM plug and RT on 5 1/2" DP from 632 m to OOH. Pulled PS21 slips, cleaned rig floor rotary and installed master bushings. LO VBM plug.<br>Meanwhile changed inserts in PS30 slips to fit 7" tubing, inspected PRS and load tested manrider. |
| 10:30      | 11:00    | 0             | drilling -- casing              | ok    | MU and RIH with secondary bowl protector pulling tool from surface to 20.5 m. Pulled secondary bowl protector from surface wellhead. POOH and LO RT.                                                                                                                                                                                                                                                                   |
| 11:00      | 13:30    | 0             | completion -- completion string | ok    | Held tool box talk before RU csg equipment. RU Odfjell csg tong and prepared to run 7" tubing. Connected torque/turn computer. Prepared manual slips for running completion assemblies. Lifted in place BOT cable drum on port fwd setback area.                                                                                                                                                                       |
| 13:30      | 16:00    | 46            | completion -- completion string | ok    | MU and RIH with 7 1/2" seal stem with ratcheting mule shoe assembly. Function tested ratcheting mule shoe. MU and ran two 7" tubing joints according to tally. MU and RIH 7" x 9 5/8" Granite production packer and one 7" tubing joint.                                                                                                                                                                               |
| 16:00      | 18:30    | 505           | completion -- completion string | ok    | RIH with 7" tubing in stds from 46 m to 505 m. Running speed was 5-8 stds/hr.                                                                                                                                                                                                                                                                                                                                          |
| 18:30      | 00:00    | 891           | completion -- completion string | ok    | RIH with 7" tubing from 505 m to 891 m. Running speed was 6-8 jnts/hr.                                                                                                                                                                                                                                                                                                                                                 |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class        | Operation Downtime (min) | Equipment Repaired | Remark                                                                                                                                                 |
|------------|-----------|------------|-------------------------------|--------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 1793      |            | mud and bulk syst -- other    | 0                        | 00:00              | Worked to bring down viscosity in DCI milltank/active before injecting slurry. At the same time conveyer screw from shakers to skip shute was blocked. |
| 00:00      | 20.8      |            | drillstring downhole -- other | 0                        | 00:00              | Attempted to perform line test to 380 bar/10 min through TDS with cmt unit. Test failed.                                                               |

Drilling Fluid

|                       |              |
|-----------------------|--------------|
| Sample Time           | 16:00        |
| Sample Point          | Active pit   |
| Sample Depth mMD      | 3793         |
| Fluid Type            | Packer fluid |
| Fluid Density (g/cm3) | 1.03         |
| Funnel Visc (s)       | -999.99      |
| Mf (I)                |              |
| Pm (I)                |              |
| Pm filtrate (I)       |              |
| Chloride (I)          |              |
| Calcium (I)           |              |
| Magnesium (I)         |              |
| Ph                    |              |

|                        |         |
|------------------------|---------|
| Excess Lime ()         |         |
| Solids                 |         |
| Sand ()                |         |
| Water ()               |         |
| Oil ()                 |         |
| Solids ()              |         |
| Corrected solids ()    |         |
| High gravity solids () |         |
| Low gravity solids ()  |         |
| Viscometer tests       |         |
| Plastic visc. (mPa.s)  | -999.99 |
| Yield point (Pa)       | -999.99 |
| Filtration tests       |         |
| Pm filtrate ()         |         |
| Filtrate Lthp ()       |         |
| Filtrate Hthp ()       |         |
| Cake thickn API ()     |         |
| Cake thickn HPHT ()    |         |
| Test Temp HPHT ()      |         |
| Comment                |         |