

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-16 00:00 - 2008-08-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	48
Days Ahead/Behind (+/-):	26.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

RIH with 7" tubing from 1330 to 2306 m. MU TRSCSSV. Connected and leak tested control line to 520 bar/10 min. RIH with 7" tubing and TRSCSSV CL from 2306 m to 2657 m.

Summary of planned activities (24 Hours)

Perform space out of tubing. Pull back and install space out joints/pups. MU tubing hanger assy. Terminate CL. MU communication collar and TH RT. RIH, land and test TH. Perform low pressure tubing leak test and function test of TRSCSSV. Set production packer and leak test tubing. Inflow test TRSCSSV. Test annulus.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	1330	completion -- completion string	ok	RIH with 7" tubing from 891 m to 1330 m. Running speed was 6-8 jnts/hr. Changed boxes on 2 jnts and rejecting 2 jnts.
06:00	21:15	2304	completion -- completion string	ok	RIH with 7" tubing from 1330 m to 2304 m. Running speed was 7-8 jnts/hr. A total of 4.0 hrs was used changing boxes on 5 jnts and rejecting 5 joints. Inspected joints on deck and found 5 jnts with potential damaged box end.Serviced and greased casing tong and elevator.
21:15	00:00	2306	completion -- completion string	ok	Held tool box talk prior to lifting in DHSV assembly. PU and MU DHSV assembly. RIH with DHSV assy through rotary and installed one joint above DHSV. PU DHSV to working height. RU sheave wheel in tugger and stabilized using aft PRS. Flushed and connected control line.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3793
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	
Test Temp HPHT (I)	
Comment	

