

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-17 00:00 - 2008-08-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	49
Days Ahead/Behind (+/-):	26.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Performed space out of tubing. Pulled back and installed space out joints/pups. MU tubing hanger assy. Terminated CL. MU communication collar and TH RT. RIH, land and test TH. Performed low pressure tubing leak test and function tested TRSCSSV. Sat production packer and leak tested tubing to 380 bar/15 min. Inflow tested TRSCSSV to 320 bar/30 min. RU to test annulus.

Summary of planned activities (24 Hours)

Test A-annulus to 380 bar. Run BPV and set in TH. POOH and LD landing string and TH running tool. ND diverter, BOP and surface riser. Install dart in BPV.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	2306	completion -- completion string	ok	Tested CL to 520 bar/10 min. Ok. Bled down pressure to zero. 240 ml bled back. Pressured up CL to 345 bar to keep DHSV open. Isolated PS30 slips guide insert and made final adjustments to position slips and sheave in derrick.
01:00	06:00	2648	completion -- completion string	ok	RIH with 7" tubing, TRSCSSV CL and clamps from 2306 m to 2657 m. Running speed was 6 jnts/hr. Kept 345 bar on CL to maintain DHSV open while RIH.
06:00	08:00	2758	completion -- completion string	ok	RIH with 7" tubing, TRSCSSV CL and clamps from 2657 m to 2758 m. Running speed was 6 jnts/hr. Kept 345 bar on CL to maintain DHSV open while RIH. Performed final count of tubing jnts. Moved HTS and rollers.
08:00	11:15	2812	completion -- completion string	ok	Installed swedge and space-out stand and made up to TDS. Started to circulate 200 lpm using mud pump. RIH with space-out string and stung into top of liner at 2812 m. Sat down 5 MT. Measured distance from top of tubing to mark on space-out string to be 39.25 m.
11:15	13:45	2812	completion -- completion string	ok	PU and MU selected joint and pup-joints according to calculated space-out.
13:45	16:00	2812	completion -- bop/wellhead equipment	ok	Changed from PS30 to master bushings. PU tubing hanger with handling tool and MU to last joint of tubing sitting in the slips. Secured control lines with a clamp on upper tubing coupling. Lowered TH down to working height.
16:00	19:00	2812	completion -- bop/wellhead equipment	ok	Cut CL 3 m above TH and fed CL through TH swagelok fittings. All spare penetrations were plugged onshore. MU fittings and leak tested all penetrations/fittings through 1/8" test port 35/380 bar 5/10 min using BOT pump. Ok. Installed C-plate and landed off TH. BO handling tool and LO same. Wrapped CL 3 times around hanger neck.
19:00	19:30	2812	completion -- bop/wellhead equipment	ok	Installed communication collar onto TH by rotating 5 turns clockwise. Connected DHSV CL to 1/4" communication port at bottom of communication collar. MU THRT to communicate on collar using 8 turns counter clockwise.
19:30	20:00	2812	completion -- completion string	ok	Connected DHSV CL to 1/4" communication port on top of THRT. Connected hydraulic test pump and pressure tested DHSV CL to 570 bar/10 min. Ok. Bled back 420 ml. Connected THRT lock/unlock lines from Vetcoo reel to THRT. Left 570 bar in DHSV CL while RIH.
20:00	21:45	20.4	completion -- bop/wellhead equipment	ok	PU C-plate and RIH with TH. Cleared rig floor of excess equipment. PU and MU landing joints. Up weight 180 MT/down weight 135 MT. RIH with TH. Tagged top of liner with 5 MT. Made 3 shifts with ratcheting muleshoe before stung into liner PBR and landed TH on no-go shoulder in multibowl. Slacked off weight until fully landed out. Verified correct TH land off and TH seal integrity by leak testing through port #1 and #2 on multibowl to 70 bar/5 min. Bled off pressure in all CLs. Pressured up function line to 3000 psi to engage TH lock down ring. Performed pull test on TH to 15 MT to verify hanger lock down.
21:45	23:00	20.4	completion -- bop/wellhead equipment	ok	Pressure tested TH seal through test port #2 in multibowl to 35/380 bar for 5/10 min. Ok. Meanwhile lined up from cement unit to well and flushed lines.
23:00	00:00	20.4	completion -- test TRSCSSV	ok	Performed line test against lo-torque valve on pump-in sub to 380 bar/10 min. Dropped 1.7 bar/10 min. 85 liters pumped. Opened lo-torque valve. Pressured up to 50 bar/5 min to check for pressure integrity prior to setting packer. Ok. 550 liters pumped due to tubing drained when landing TH.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3793
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	