

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-22 00:00 - 2008-08-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	53
Days Ahead/Behind (+/-):	29.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Tested XMT to 380 bar/10 min and flowline to 345 bar/10 min. Inflow tested MMV and HMV. Pulled dart and BPV. RU WL while commissioning XMT.

Summary of planned activities (24 Hours)

Continue commission XMT, LD 3 1/2" DP and RU WL equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:15	0	completion -- bop/wellhead equipment	ok	Connected flexible flow line to flow line spool. Meanwhile MU and RB 7 stds of 7 5/8" csg (A total of 19 stds made up), lifted WL BOP's into moonpool and cleaned inside cantiliver and in pump room.
04:15	06:00	0	completion -- bop/wellhead equipment	ok	Opened HMV with Seawell test pump. Held tool box talk. Lined up from cmt unit and connected hose on KVV. Performed line test to 30/380 bar for 5/10 min against KVV. 3.0 bar drop (0.8%) on high pressure test.
06:00	06:45	0	completion -- bop/wellhead equipment	ok	Pressure tested XMT body and VG 63 ring to 30/380 bar for 5/10 min against dart in BPV. 2.0 bar (0.5%) drop on high pressure test. 50 ltrs pumped and approx 40 ltrs bled back.
06:45	08:00	0	completion -- bop/wellhead equipment	ok	Attempted to flush flowline through XMT by pumping pot water from production, but had installed check valve in front of hose from cmt unit to KVV. Removed CV and lined up from cmt unit to KVV. Performed line test to 30/380 bar for 5/10 min against KVV. 3.0 bar drop (0.8%) on high pressure test.
08:00	10:30	0	completion -- bop/wellhead equipment	ok	Open PWV. Flushed through flowline, PWV, XMT, KVV to cmt unit from production with pot water.
10:30	11:00	0	completion -- bop/wellhead equipment	ok	Pressure tested flowline/XMT to 30/345 bar for 5/10 min. 3.6 bar (1.0%) drop on high pressure test. 95 ltrs pumped and 90 ltrs bled back.
11:00	13:30	0	completion -- bop/wellhead equipment	ok	Pressured up to 130 bar against BPV & dart. Close MMV and bled off pressure above MMV to 10 bar. Inflow tested MMV to 120 bar differential pressure for 15 min. Test ok. Equalized pressure above MMV. Opened MMV and closed HMV. Bled of any pressure above HMV to 10 bar. Inflow test HMV to 120 bar differential pressure for 15 min. Test ok. Equalized pressure across HMV. Opened HMV. Bled off pressure. Closed valves. Pressure tested BOT control line exit block for DHSV to 570 bar/15 min using BOT pump. Test ok. Closed DHSV. Bled off 335 ml on line.
13:30	15:45	0	completion -- bop/wellhead equipment	ok	Built scaffolding around XMT. Opened HMV. RIH with retrieving tool for dart on stinger and retrieved dart. POOH with dart. Pulled BPV from TH. Closed HMV and SV. Closed PWV, KVV and MMV.
15:45	20:00	0	completion -- bop/wellhead equipment	ok	Commissioned F-5 XMT. Meanwhile installed WL BOP's (tripple BOP below dual BOP). Built scaffolding around WL BOP's and installed riser sections to rig floor.
20:00	00:00	0	completion -- bop/wellhead equipment	ok	Commissioned F-5 XMT. Meanwhile LD 3 1/2" DP, installed BOP rams and cleaned lower shakers and moon pool area. Torture-tested 7/16" cable and cut off 1000 m.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3173
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	

Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	