

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-23 00:00 - 2008-08-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	54
Days Ahead/Behind (+/-):	30.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Continued commision XMT, LD 3 1/2" DP and RU WL equipment until 22:15. Pressure tested WL rig up. MU and armed perforation guns.

Summary of planned activities (24 Hours)

RIH and perforate run #1. POOH. LD gun. MU and RIH to perforate #2.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	completion -- bop/wellhead equipment	ok	Commisioned F-5 XMT. Meanwhile LD 3 1/2" DP (16 of 31 stds layed down), installed BOP rams and cleaned lower shakers and moon pool area. Built rope socket/cable head on 7/16" cable.
06:00	17:00	0	completion -- bop/wellhead equipment	ok	Commisioned F-5 XMT. Meanwhile LD 3 1/2" DP (31 stds layed down) and cleaned lower shakers and moon pool area. Held TOFS due to dropped 3 1/2" DP in fox hole. Tested perforation tools tring and prepared WL equipment. Bundled up and removed 3 1/2" DP from cantiliver for backload.
17:00	22:15	0	completion -- bop/wellhead equipment	ok	Commisioned F-5 XMT. Meanwhile spotted equipment on rig floor and RU WL lubricator, grease skid, nitrogen rack and local control panel. Hot-checked perforation toolstring. Prepared for pres sure testing WL rig up.
22:15	22:45	0	workover -- rig up/down	ok	Held tool box talk prior to pressure testing WL rig up and prior to making up guns.
22:45	00:00	0	workover -- rig up/down	ok	Hooked up local control of DHSV and HMV on XMT. Removed hydraulic tube from HMV and drained hydraulic fluid. Hooked up DHSV control hose on XMT. Hooked up HMV control hose. Meanwhile lined up to fill riser and lubricator with cmt unit. Lifted toolstring into toolcatcher and MU lubricator to lower riser.

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3792
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	

Test Temp HPHT ()	
Comment	