

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-24 00:00 - 2008-08-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	55
Days Ahead/Behind (+/-):	30.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

RIH and perforated run #1. POOH. LD gun. RIH and perforated run #2. POOH.

Summary of planned activities (24 Hours)

LD guns. RIH and perforate run #3. POOH. RD WL equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	workover - - rig up/do wn	ok	Tested DHSV local control hose to 520 bar - ok. Tested HMV local control hose to 207 bar - ok.
00:15	01:00	0	workover - - rig up/do wn	ok	Opened SV and verified line up by opening KWW with 10 bar on the line. Filled riser and lubricator with packer fluid using cmt pump. Closed KWW. Leak tested line from cement pump to KWW to 30/200 bar for 5/10 min against cloed KWW using packer fluid. 1.9 bar (0.95%) drop on high pressure test. 20 ltrs pumped.
01:00	03:15	0	workover - - rig up/do wn	ok	Attempted to leak test WL rig up to 30 bar/5 min, but had visual leak between two lubricator sections. Changed O-ring in leaking connection without laying down lubricator. Leak tested WL rig up to 30/200 bar for 5/10 min using packer fluid and cmt pump. 1.8 bar (0.9%) drop on high pressure test. 30 ltrs pumped and bled back. Bled off pressure to closed drain. Closed SV and KVV.
03:15	04:00	0	workover - - rig up/do wn	ok	Opened MMV using 42 turns. Opened HMV by applying 207 bar on CL using local control panel. Equalized above DHSV in steps up to 15 bar (60 ltrs pumped) and opened DHSV by applying 520 bar on CL using local control panel. Closed HMV and broke off lubricator at in-situ sub.
04:00	06:00	0	workover - - rig up/do wn	ok	Perforation run #1: Lowered orientating weight and 30 ft gun section into lower riser section and hung off in C-plate. Connected and armed perforating guns according to Schlumberger procedure.
06:00	08:00	0	workover - - rig up/do wn	ok	Perforation run #1: Connected lubricator and re-routed tugger on lubricator due to twist with wireline sheave wheel.
08:00	08:45	0	workover - - rig up/do wn	ok	Leak tested in-situ sub to 30/200 bar for 5/10 min with Seawell test pump. Ok. Observed leak in XMT instrumentation piping. Installed temporary fitting.
08:45	11:30	3731	workover - - wire line	ok	Opened HMV and observed 0 bar WHP. Verified TRSCSSV was open. Opened SV and RIH with 4.5" TCP guns on 7/16" electric line from surface to 3731 m MD. Up weight 1225 kg / Running weight 1170 kg at 450 m.
11:30	14:15	3731	workover - - perforate	ok	Bled 52 bar WHP down to zero through closed drain. Correlated guns to shooting depth using GR. Hanging weight 2350 kg. Fired guns and perforated interval #1 from 3704.0 m to 3712.0 m MD. Positiv confirmation that guns had fired, but observed no increase in WHP.
14:15	17:30	0	workover - - wire line	ok	POOH and logged GR/CCL from 3700 m to 2809.5 m to top of liner (TOL). POOH with 4.5" TCP perforation guns from 2809.5 m to OOH. Powered down logging unit at 70 m below seabed. Made PA announcement and pulled cable head into tool catcher. Closed SV to verify BHA OOH.
17:30	19:45	0	workover - - rig up/do wn	ok	Closed HMV. Observed no WHP. Opened bleed to closed drain as a precaution. Opened needle valve and confirmed that lubricator was empty and that the well was on vacuum. Broke lubricator at in-situ sub. BO and LD guns using sertified lifting sub. Observed that all shots had fired.
19:45	21:00	0	workover - - rig up/do wn	ok	Perforation run #2: Megged and inspected cable. Built and tested new cable head. Checked CCL on rig floor. Shut down power to Schlumberger unit according to procedure before MU perforation gun.
21:00	23:15	0	workover - - rig up/do wn	ok	PU gun sections from cantiliver onto HTS. Lifted guns into riser using fwd PRS. MU firing head and CAL-B to gun hung off in riser and armed gun. PU toolstring and lifted into toolcatcher. Connected and hung off orientation weight and second gun sections in C-plate. Connected upper toolstring to guns hanging in toolcatcher. PU tension on toolstring and took off C-plate.
23:15	00:00	250	workover - - rig up/do wn	ok	Connected lubricator and filled with MEG. Tested in-situ sub to 30/200 bar for 5/10 min with Seawell test pump. Ok. Opened HMV and observed 0.1 WHP. Verified TRSCSSV was open. Opened SV. RIH with 4.5" guns to 70 m below seabed and powered up logging unit.

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3792
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	

Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
19:45	19:45	3704	3712		
08:15	08:15	3682	3700.5		