

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-25 00:00 - 2008-08-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	56
Days Ahead/Behind (+/-):	30.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

LD guns. RIH and perforate run #3. POOH. Spotted 3 m3 100% MEG on top of DHSV. Inflow tested A-annulus gate valve to 380-5 bar for 30 min. RD WL lubricator, risers and BOP's.

Summary of planned activities (24 Hours)

Continue RD WL equipment. Test XMT tree cap and KWW to 35/380 bar for 5/10 min. Hand over well to production. Continue operation on F-9.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	3730	workover - wire line	ok	RIH with 4.5" TCP guns on 7/16" electric line from 250 to 3731 m MD. Up weight 25000 kg / Running weight 1550 kg.
02:45	03:45	3730	workover - perforate	ok	Bled 52 bar WHP down to 2 bar through closed drain. Correlated guns to shooting depth using CCL. Hanging weight 2500 kg. Fired guns and perforated interval #2 from 3682.0 m to 3700.5 m MD. Positiv confirmation that guns had fired, tension dropped 50 kg and WHP dropped to 0.5 bar.
03:45	06:00	0	workover - wire line	ok	POOH with 4.5" TCP perforation guns from 3680 m to OOH. Powered down logging unit at 70 m below seabed. Made PA announcement and pulled cable head into tool catcher. Closed S V to verify BHA OOH. Closed HMV. Observed no WHP. Opened bleed to closed drain as a precaution. Opened needle valve and confirmed that lubricator was empty and that the well was on vacuum.
06:00	08:15	0	workover - rig up/down	ok	Broke lubricator at in-situ sub. BO and LD guns using sertified lifting sub. Observed that all shots had fired.
08:15	09:45	0	workover - rig up/down	ok	Perforation run #3: Megged and inspected cable. Built and tested new cable head. Checked CCL on rig floor. Shut down power to Schlumberger unit according to procedure before MU perforation
09:45	11:45	0	workover - rig up/down	ok	PU gun sections from cantiliver onto HTS. Lifted guns into riser using fwd PRS. MU firing head and CAL-B to gun hung off in riser and armed gun. PU toolstring and lifted into toolcatcher. Connected and hung off orientation weight and second gun sections in C-plate. Connected upper toolstring to guns hanging in toolcatcher. PU tension on toolstring and took off C-plate.
11:45	13:15	250	workover - rig up/down	ok	Connected lubricator and filled with MEG. Tested in-situ sub to 30/200 bar for 5/10 min with Seawell test pump. Ok. Opened HMV and observed 0 WHP. Verified TRSCSSV was open. Opened SV. RIH with 4.5" guns to 70 m below seabed and powered up logging unit.
13:15	16:15	3730	workover - wire line	ok	RIH with 4.5" TCP guns on 7/16" electric line from 250 to 3730 m MD. Up weight 2500 kg / Running weight 1550 kg.
16:15	17:15	3730	workover - perforate	ok	Confirmed no WHP. Correlated guns to shooting depth using CCL. Hanging weight 2500 kg. Fired guns and perforated interval #3 from 3651.5 m to 3670.0 m MD. Positiv confirmation that guns had fired, tension dropped 50 kg.
17:15	20:00	0	workover - wire line	ok	POOH with 4.5" TCP perforation guns from 3650 m to OOH. Powered down logging unit at 70 m below seabed. Made PA announcement and pulled cable head into tool catcher. Closed S V to verify BHA OOH. Closed HMV. Observed no WHP. Opened bleed to closed drain as a precaution. Opened needle valve and confirmed that lubricator was empty and that the well was on vacuum.
20:00	22:15	0	workover - rig up/down	ok	Opened HMV and observed 0 WHP. Verified TRSCSSV was open. Opened KWW. Pumped /bullheaded 3 m3 100% MEG at 100 lpm and 4-5 bar into well with cmt pump to provide cushion above closed TRSCSSV. Displaced MEG to above TRSCSSV by chasing it with 6.6 m3 packer fluid at 160 lpm and 5-6 bar. Pumped 1.2 m3 100% MEG to fill XMT body.
22:15	23:00	0	workover - rig up/down	ok	Closed TRSCSSV and HMV. Leak tested XMT cross to 130 bar / 10 min against closed HMV. Dropped 2.0 bar / 10 min (1.5 %). Bled off pressure to zero bar. Closed KWW.
23:00	00:00	0	workover - rig up/down	ok	Broke lubricator at in-situ sub. BO and LD guns using certified lifting sub. Observed that all shots had been fired

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3792
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
00:45	00:45	3651.5	3670		