

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-05 00:00 - 2008-10-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Waited for supply boat to arrive with frac equipment.

Summary of planned activities (24 Hours)

RU external pumps and chicksan for frac job.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
20:15	20:16	0	interruption -- wait	ok	Top section of fwd PRS moved forward (along top-most track) until drive section released/broke off and fell over to the side, resting against the upper part of the derrick at midnight the 1. October on F-15S. F-5 frac job will be performed partly in parallell with Mærsk sorting out the situation with the fwd PRS.
20:16	22:00	0	interruption -- wait	ok	Prepared ropes and equipment in derrick to be able to put fwd PRS back in position. Meanwhile waited for supply boat to arrive with frac equipment. Continued to clear drill floor and perform general maintenance.
22:00	00:00	0	interruption -- wait	ok	Waiting for Westcon climbers to install ropes and equipment in derrick to be able to put fwd PRS back in position. Meanwhile cleared drill floor and performed general maintenance. Waited for supply boat to arrive with frac equipment.