

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-06 00:00 - 2008-10-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Waited for equipment to arrive with supply boat. Westcon climbers installed ropes and equipment in derrick to be able to erect fwd PRS back in vertical position. RU external pumps and chicksan for frac job.

Summary of planned activities (24 Hours)

Continue RU external pumps and chicksan for frac job. Erect fwd PRS back in vertical position. Inject barite in 3 remaining compartments in fwd leg and starboard leg.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	interruption -- wait	ok	Waiting for Westcon climbers to install ropes and equipment in derrick to be able to put fwd PRS back in position. Meanwhile serviced TDS, cleared drill floor and performed general maintenance. Waited for supply boat to arrive with frac equipment.
06:00	10:30	0	interruption -- wait	ok	Waiting for Westcon equipment to be unloaded from supply boat to be able to work on fwd PRS. Meanwhile removed pipe handler and link tilt cylinder on TDS and performed general maintenance. Waited for supply boat to unload frac equipment.
10:30	11:15	0	interruption -- wait	ok	Waiting on helicopter operation before entering derrick with Westcon climbers.
11:15	11:45	0	workover -- rig up/down	ok	Spotted Halliburton frac equipment in moonpool.
11:45	20:30	0	workover -- rig up/down	ok	Held tool box talk prior to RU for frac job on F-5. Checked frac equipment and made walkthrough with crew on spotting/rig up. Reviewed plans for rig-up. Meanwhile Westcon climbers installed ropes and equipment in derrick to be able to put fwd PRS back in position.
20:30	00:00	0	workover -- rig up/down	ok	RU 3" chicksan line in moonpool. Meanwhile Westcon climbers installed ropes and equipment in derrick to be able to put fwd PRS back in position.