

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-07 00:00 - 2008-10-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Continued RU external pumps and chicksan for frac job. Pressure tested 9 5/8" csg on well F-15 to 290 bar/15 min. Lowered 9 1/2" riser and 3" chicksan into moonpool. Production closed in F-5 and handed over well to drilling. Installed safety valve on XMT kill side.

Summary of planned activities (24 Hours)

Continue installing 9 1/2" riser on F-5 XMT and build scaffolding around riser. Erect fwd PRS back in vertical position. Inject barite in 3 remaining compartments in fwd leg and starboard leg. Perform test run, start injection and stabilize well F-5.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- rig up/down	ok	RU 3" chicksan line in moonpool. Meanwhile Westcon climbers installed ropes and equipment in derrick to be able to put fwd PRS back in position.
01:00	06:00	0	workover -- rig up/down	ok	RU hose from production to grizzly pumps on cantiliver. Started to RU 3" chicksan line from grizzly pumps down through hatch to moonpool. Meanwhile cleaned and preserved tension system pad eyes, continued to work on TDS and prepared for barite injection.
06:00	14:00	0	workover -- rig up/down	ok	Continued to RU 3" chicksan line from grizzly pumps down through hatch to moonpool. Hooked up pump units electrically. Meanwhile cleaned and preserved tension system pad eyes, continued to work on TDS and prepared for barite injection in spud cans.
14:00	15:30	0	drilling -- casing	ok	Held tool box talk prior to testing 9 5/8" csg on F-15S. Performed line test to 290 bar/5 min. Pressure tested 9 5/8" csg 290 bar/15 min. Dropped 2.2 bar (0.8%). 1760 ltrs pumped and 1760 ltrs bled back. Meanwhile connected Halliburton 4" suction hose to water production (Utsira water).
15:30	17:30	0	workover -- rig up/down	ok	Finalized hooking up pump units. Prepared T with pop-off for kill line. Meanwhile cleaned and preserved tension system pad eyes, continued to work on TDS and prepared for barite injection in spud cans.
17:30	00:00	0	workover -- rig up/down	ok	Crane could not operate due to high winds and thus could not continue RU in moonpool area. Prepared riser sections and pup-in subs on main deck. RU 3" chicksan line from grizzly pumps down through hatch to moonpool and test-started grizzly pumps. Meanwhile cleaned and preserved tension system pad eyes and started mixing barite batch #1 for barite injection in spud cans.