

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-08 00:00 - 2008-10-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Completed rig up and leak tested surface lines to 35/360/380bars 5/10/10mins. Production stopped injection into well. Performed rate test of Grizzly pumps without success. Production started injection of well.

Summary of planned activities (24 Hours)

Continue water injection to stabilize well. Investigate options for rig-up.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover - - rig up/do wn	ok	Crane could not operate due to high winds and thus could not continue RU in moonpool area. Prepared riser sections and 9 1/2" pup-in subs on main deck. Finished RU 3" chicksan line from grizzly pumps down through hatch to moonpool and test-started grizzly pumps. Ok. Meanwhile cleaned and preserved tension system pad eyes and mixed barite batch #2 for barite injection in spud cans.
01:00	02:00	0	workover - - rig up/do wn	ok	PU 9 1/2" riser sections from main deck and lowered into moonpool. PU 3" chicksan line from main deck and lowered into moonpool. Meanwhile cleaned and preserved tension system pad eyes and mixed barite batch #2 for barite injection in spud cans.
02:00	03:00	0	workover - - rig up/do wn	ok	Production closed in F-5 and handed over well to drilling at 03:00.
03:00	04:00	0	workover - - rig up/do wn	ok	Verified status on F-5 XMT with production operator. Opened bleed offs. Held tool box talk before rigging up on XMT.
04:00	06:00	0	workover - - rig up/do wn	ok	Installed safety valve/pop-off on XMT kill side. Removed hatch cover from weather deck. Started installing 9 1/2" riser sections on XMT. Meanwhile cleaned and preserved tension system pad eyes and mixed barite batch #2 for barite injection in spud cans.
06:00	08:00	0	workover - - rig up/do wn	ok	Removed tree cap and installed WL riser. Meanwhile abseilers evaluated derrick work, not able to continue working in derrick due to too high wind.
08:00	09:00	0	workover - - rig up/do wn	ok	Built scaffolding to get access to WL riser connection.
09:00	09:30	0	workover - - rig up/do wn	ok	Installed WL riser with two pump-in subs on top.
09:30	11:30	0	workover - - rig up/do wn	ok	Built scaffolding to get access to the two pump-in subs.
11:30	16:00	0	workover - - rig up/do wn	ok	Rigged up 3" chicksan to the two pump-in subs. Filled Grizzly pump with diesel, using 1m³ ICB tanks. Secured all surface lines with wire. Meanwhile mixed last barite batch for STB spud can.
16:00	17:00	0	workover - - rig up/do wn	ok	Performed SJA meeting with all involved personnel prior to leak test surface lines, and rate test Grizzly pumps combined with the Cmt unit. Meanwhile pumped barite into STB spud can.
17:00	18:00	0	workover - - rig up/do wn	ok	Checked rig up / walked lines
18:00	19:00	0	workover - - rig up/do wn	ok	Prepared for flushing the lines.
19:00	20:00	0	workover - - rig up/do wn	ok	Held tool box talk with night shift prior to commence leak testing of the surface lines, and pump rate measurements of Grizzly pumps and Cmt Unit.
20:00	20:15	0	workover - - rig up/do wn	ok	Flushed the lines to the Grizzly pumps.
20:15	21:00	0	workover - - rig up/do wn	ok	Leak tested Grizzly pumps surface lines 35 bars 5min, increased pressure to 360 bars, observed minor leak at T piece in Moon Pool. Bled down pressure and tightened T piece.
21:00	21:45	0	workover - - rig up/do wn	ok	Leak tested line to 360 bars 10 min. Closed Lo-torq at pop-off, attempted to leak test line to 380 bars. Found minor leak in line at cantilever. Bled off pressure and tightened Weco connection. Leak tested line to 380 bars 10min.
21:45	22:15	0	workover - - rig up/do wn	ok	Lined up and leak tested line from Cmt unit to X-max tree. 35/360bars 5/10mins. Bled off pressure.
22:15	22:30	0	workover - - rig up/do wn	ok	Opened the Swab valve, HMTV and applied pressure to the DHSV control line.
22:30	23:00	0	workover - - rig up/do wn	ok	Commenced pumping with the two Grizzly pumps at 500 lpm each pump. DHSV opened at 100 bars. Increased pump rate to 1000 lpm each pump. WH pressure 110 bars. Started pumping with the Cmt unit, pressure picked up to 135bars within a few minutes. Shut down the Cmt unit, observed that pressure dropped to 110 bars with 2000 lpm from the Grizzly pumps.
23:00	00:00	0	workover - - rig up/do wn	ok	Investigated the pressure drop and found air trapped in suction line. Flushed suction from Utsira manifold. Started pumping again. Lost suction when picking up the rate from 750 to 1000 lpm each pump. Opened fluid ends on Grizzly pumps and flushed manifolds. Made new attempt to pick up rate to 1000 lpm each pump, with same negative result as above.

