

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-11 00:00 - 2008-10-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Perform frac job. Final pump rate: Cmt unit 1400 lpm Grizzlies 2400 lpm. WHP 357 bars, total pumped 409 m³ 1.10 SG brine. Rigged down Halliburton surface equipment.

Summary of planned activities (24 Hours)

Prepare for rigging up WL on F-5.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- rig up/down	ok	Prepared Suction line #2 and mixing pump #1 for transforming brine to the two 4" supply hoses to the Grizzlies. Unable to work in derrick due to high winds.
01:00	03:00	0	workover -- rig up/down	ok	Abseilers worked in the derrick securing lifting equipment to move PRS to vertical position.
03:00	06:00	0	workover -- rig up/down	ok	Removed hatch on Slurry tank, cleaned out skimmer tank. Cleaned lines for frac job in Pit room. Commenced taking on Barite from boat. Unable to work in derrick due to high winds.
06:00	14:15	0	workover -- rig up/down	ok	Recieved 102 MT Barite, 200m³ 1.20 SG Brine and 600m³ drill water. Continued with production, to inject on F-5 well. Parallel activity: Abseilers continued rigging up in preparation for alignment of FWD PRS, upper section of derrick. Fluid end inspection on mud pumps, general maintenance, prepared pad eyes on tensioner deck.
14:15	14:45	0	workover -- rig up/down	ok	Halliburton preparing equipment on cantilever prior to frac job on F-5. Parallel activity: Abseilers down from derrick due to frac job F-5.
14:45	15:00	0	workover -- other	ok	Held tool box talk prior to start frac job on F-5.
15:00	16:00	0	workover -- other	ok	Lined up for frac job, equalized across KVV and Swab, opened same. Commenced pumping 1.10 sg brine with Grizzly pumps at WI pressure 330 bars and took over from production. Production backed down injection and closed PWV, bled of pressure in flow line and opened bled valve on the flow line. Started to pump 500 lpm with Cmt unit and each Grizzly pump running at 750 lpm. WHP 331 bars.
16:00	17:45	0	workover -- other	ok	Increased rate on Cmt unit in steps to 1400 lpm and Grizzlies 2400 lpm. Final WHP 357 bars, total pumped 409 m³ 1.10 SG brine. Parallel activity: Mount hoses on HP cleaning hose reel in shaker area.
17:45	19:00	0	workover -- rig up/down	ok	Shut in well at XMT. Frac job performance according to plan, frac of the formation not achieved. Commenced to rig down Halliburton surface equipment.
19:00	00:00	0	workover -- rig up/down	ok	Continued rigging down Halliburton surface equipment. Parallel activity: No access in derrick due to high winds. Worked on mud pump #2, cleaned and preserved lifting eyes at wellhead. Continued cleaning out skimmer tank. Cleaned Rig floor equipment in sack store.