

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-12 00:00 - 2008-10-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Rigged down Halliburton surface equipment. Production started injection in F-5. Commenced preparing 7/32" WL surface equipment.

Summary of planned activities (24 Hours)

Rig up 7/32" surface equipment and leak test rig. MU perforation BHA #1 and RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	workover -- rig up/down	ok	Continued rigging down Halliburton surface equipment in the Moon pool.
00:30	04:15	0	workover -- rig up/down	ok	Continued to rig down Halliburton equipment in Moon pool and on wellhead. Rigged down Seadrill riser, removed scaffolding. Parallel activity: Abseilers got access to the derrick for rigging up equipment for alignment of FWD PRS.
04:15	05:00	0	workover -- rig up/down	ok	Continued to rig down Halliburton equipment in Moonpool and on wellhead. Snap Lock dropped from derrick. Took time out for safety with involved personnel.
05:00	06:00	0	workover -- rig up/down	ok	Continued to rig down Halliburton equipment in Moonpool and wellheads Parallel activity: Abseilers resumed work in derrick.
06:00	13:00	0	workover -- rig up/down	ok	Rigged down Halliburton surface equipment in the Moon pool. Parallel activity: Abseilers continued rigging up in preparation for alignment of FWD PRS, upper section of derrick.
13:00	15:15	0	workover -- rig up/down	ok	Rigged down Halliburton surface equipment on the cantilever.
15:15	19:00	0	interruption -- maintain	ok	Abseilers continued rigging up in preparation for alignment of FWD PRS, upper section of derrick.
19:00	22:00	0	interruption -- maintain	ok	Cleaned and preserved lifting eyes at wellhead, Removed drag chain support and brackets of overhead crane in Moon pool. Continued cleaning out skimmer tank. Abseilers unable to work in derrick due to high winds.
22:00	22:30	0	workover -- rig up/down	ok	Held pre-job meeting with new arrived WL personnel.
22:30	00:00	0	workover -- rig up/down	ok	Prepared for rigging up WL equipment below the cantilever.