

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-13 00:00 - 2008-10-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Prepared 7/32" WL surface equipment. Tested F-15 against blind/shear, RIH donut and landed off on shear rams. Modified hatch cover. Closed in F-5 and started installation of the hatch cover.

Summary of planned activities (24 Hours)

Rig up 7/32" surface equipment and leak test rig. MU perforation BHA #1 and RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	0	workover -- rig up/down	ok	Prepared, Grease injection head for 7/32" wire, Rig up BCU at main deck prior to function test WL BOP and pressure test 7/32" rams on stump. Parallel activity: Cleaned pump rum and iron rough neck.
04:00	04:30	0	workover -- rig up/down	ok	Function tested WL BOP.
04:30	05:45	0	workover -- rig up/down	ok	Held tool box talk and pressure tested WL BOP on stump 20/345bars 5/10 mins.
05:45	06:00	0	workover -- rig up/down	ok	Continued preparing WL equipment prior to be spotted below cantilever and in Moon pool.
06:00	08:45	0	workover -- rig up/down	ok	Continued preparing WL equipment prior to be spotted below cantilever and in Moon pool Parallel activity: Abseilers unable to work in derrick due to high winds
08:45	18:00	0	workover -- rig up/down	ok	Continued preparing WL equipment prior to be spotted on main deck and in Moon pool. Changed out WL drum from 7/32" braided wire to 7/32" E-line. Parallel activity: Rigged up work basket with various tools to assist Abseilers. Abseilers continued rigging up in preparation for alignment of FWD PRS, upper section of derrick.
18:00	20:00	0	workover -- rig up/down	ok	Continued preparing WL equipment prior to be spotted on main deck and in Moon pool. Parallel activity: Held tool box talk and performed line test from Cmt unit to drilling BOP F-15. Closed shear rams and bled of manifold hydraulic pressure, verified pos-lock keeping the blind/shear ram closed. Leak tested the well to 180 bars 10 mins against closed blind/shear. Abseilers continued to securing lifting gear to move PRS to vertical.
20:00	00:00	0	workover -- rig up/down	ok	Transferred weather deck hatch cover down to the welders store and cut a 350mm hole for the WL riser. Prepared WL equipment to be lowered into the Moon pool. Dismantled high pressure pipe on the drilling BOP to get access with the WL Lubricator. Parallel activity: Abseilers continued rigging up in preparation for alignment of FWD PRS, upper section of derrick. Lined up to read pressure on choke manifold, opened all HCR's on BOP, closed required manual valves, RIH donut and landed off on blind/shear ram, closed Upper rams with low pressure, adjusted donut and increased manifold pressure to activate locks on rams, reduced pressure on manifold.