

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-15 00:00 - 2008-10-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	11
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Completed rigging up 7/32" surface equipment and leak test rig up. MU perforation BHA#1 and RIH with same from surface to 3420m.

Summary of planned activities (24 Hours)

RIH with perforation BHA #1 and perforate interval 3619m - 3622m. POOH and MU perforation BHA #2 and RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	workover -- rig up/down	ok	Prepared GIH and checked tool catcher. Pulled cable up to Schlumberger work shop on main deck. Built Schlumberger cable head. Parallel activity: Abseilers continued in derrick re-arranging the lifting equipment on FWD PRS.
02:00	04:45	0	workover -- rig up/down	ok	Made up control lines to HMV and leak tested 210bars 10mins. Made up control line to DHSV and leak tested to 520 bars 10min. Parallel activity: Abseilers continued in derrick re-arranging the lifting equipment on FWD PRS. Held tool box talk/SJA in dog house with all involved personnel prior to re-align FWD PRS.
04:45	06:00	0	workover -- rig up/down	ok	Started to make up lubricator in Moon Pool. Parallel activity: Started to re-align FWD PRS as per SJA/ PLAN.
06:00	07:00	0	workover -- rig up/down	ok	Continued making up lubricator in Moon Pool.
07:00	09:00	0	workover -- rig up/down	ok	Continued rig up equipment in the Moon Pool. Parallel activity: Held tool box talk with new crew & commenced to re-align FWD PRS as per SJA/ PLAN.
09:00	14:00	0	workover -- rig up/down	ok	Continued rig up equipment in the Moon Pool. Rigged up lifting arrangement for the Lubricator. Parallel activity: FWD PRS now in vertical position. Secured & investigated upper shaft, & made forward plan.
14:00	14:30	0	workover -- rig up/down	ok	Lowered gun into the Moon Pool. Continued making up lubricator. Parallel activity: Held tool box talk with Abseilers and Varco prior to inspection of PRS.
14:30	17:30	0	workover -- rig up/down	ok	Rigged up air hoist for handling BHA. Made up Lubricator to the BOP. Parallel activity: Abseilers and Varco inspected the FWD PRS.
17:30	19:00	0	workover -- rig up/down	ok	Pulled back the tool string into the tool catcher. Held tool box talk prior and leak tested lubricator 20/345 bars for 5/10min. Parallel activity: Abseilers and Varco inspected the FWD PRS.
19:00	19:30	0	workover -- rig up/down	ok	Held tool box talk prior to make up 3 3/8" guns.
19:30	22:00	0	workover -- rig up/down	ok	Picked up 3 3/8" gun and found lifting heights not to be sufficient. Re-arranged Air hoist.
22:00	00:00	0	workover -- rig up/down	ok	Picked up and landed of the 3 3/8" gun in the WL BOP.