

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-16 00:00 - 2008-10-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	12
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Perforated interval 3619m - 3622m and 3605m - 3608m in two runs.

Summary of planned activities (24 Hours)

POOH BHA #2 lay out guns. Secure well closing the Swab and install XMT cap on WL BOP. Started water injection.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- rig up/down	ok	Prepared firing head and made up same to the 3 3/8" gun.
01:00	01:30	0	workover -- rig up/down	ok	Made up lubricator and leak tested In-SiTu connection to 345 bars. Pulled BHA up into the tool catcher.
01:30	03:00	0	workover -- rig up/down	ok	Held tool box talk and opened HMTV and applied 520 bars to the DHSV. Equalized across the DHSV with the Cmt unit pumping 100% MEG. DHSV opened at 33 bars SIWHP. Bled off surface lines.
03:00	06:00	3420	workover -- wire line	ok	RIH with 3 3/8" gun from surface to 3420m.
06:00	11:15	3640	workover -- perforate	ok	Continued RIH with perforating guns on WL from 3420m - 3640m. Stopped RIH and bled off WHP to approx. 1 bars.
11:15	11:45	3624	workover -- perforate	ok	Correlated and positioned guns. Perforated interval from 3619m to 3622m.
11:45	14:00	0	workover -- wire line	ok	POOH with perforation gun from 3624m to surface.
14:00	14:45	0	workover -- rig up/down	ok	At surface closed the HMTV, bled off pressure in the lub/riser and inflow tested HMTV.
14:45	16:30	0	workover -- rig up/down	ok	Broke lubricator and laid out 3 3/8" guns all shots fired.
16:30	18:00	0	workover -- rig up/down	ok	Made new firing head. Picked up new 3 3/8" guns and lowered into the BOP/riser and connected up to the firing head. Picked up BHA into the lubricator and found guns floated with water.
18:00	19:15	0	interruption -- rig up/down	ok	Laid down 3 3/8" guns and picked up back-up with orientated weight made up. Lowered into the BOP/riser and made up guns to firing head.
19:15	20:00	0	workover -- rig up/down	ok	Made up the In-SiTu sub and leak tested to 150bars 10 min. Line up to the Cmt unit and filled the riser/BOP/lub with 100 % MEG. Applied 11 bars and equalized across the XMT.
20:00	20:30	300	workover -- wire line	ok	Opened XMT and RIH with 3 3/8" guns from surface to 300m.
20:30	23:30	300	workover -- rig up/down	ok	Cleared and cleaned in the Moon Pool and weather deck. Built scaffolding walk way to get better access the WL lubricator platform.
23:30	00:00	1000	workover -- wire line	ok	Continued RIH with 3 3/8" guns from 300m to 1000m.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
16:30	01:30	3619	3622		