

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-17 00:00 - 2008-10-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	13
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Laid out 3 3/8" guns. All shots fired. Started water injection.

Summary of planned activities (24 Hours)

Continue water injection F-5 to stable rate. RD WL. Hand F-5 back to production.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	3420	workover -- perforate	ok	Continued RIH with 3 3/8" guns from 1000m to 3430m. Correlated across pup joint at 3432m.
01:45	02:00	3660	workover -- perforate	ok	Continued RIH with 3 3/8" guns from 3430m to 3660m.
02:00	04:30	3610	workover -- perforate	ok	Correlated across perforation depth and pup joint at 3432m. Had to make 5 correlation passes due to stretch in the 7/32" E-line. Perforated interval from 3605m to 3608m. SIWHP 6 bars dropped to 5 bars and picked up to 6 bars immediately when guns fired.
04:30	06:00	1250	workover -- wire line	ok	POOH with 3 3/8" guns from 3610m to 1250m
06:00	07:00	0	workover -- wire line	ok	POOH with 3 3/8" guns from 1250m to surface.
07:00	07:15	0	workover -- wire line	ok	Held tool box talk prior to disconnect the lubricator and lay out the 3 3/8" guns.
07:15	10:15	0	workover -- wire line	ok	Inflow tested HMV and disconnected WL lubricator. Laid out 3 3/8" guns. All shots fired. Installed XMT cap on top of the WL BOP and leak tested same to 20/345bars 5/10 mins. Parallel activity: Held tool box talk and moved FWD PRS to 1 meter from FWD sea fastening.
10:15	12:15	0	workover -- wire line	ok	Held tool box talk prior to leak test KVV and Swab. Checked line up for leak testing of KVV and Swab valve. Parallel activity: Repaired chain pull in derrick and continued to move FWD PRS to FWD position.
12:15	13:15	0	workover -- wire line	ok	Leak tested KVV and Swab valve 35/345bars 5/10 mins.
13:15	14:30	0	workover -- wire line	ok	Maersk production established control of HMV and DHSV CL.
14:30	19:00	0	workover -- wire line	ok	Started water injection in F-5. Parallel activity: Continued to move PRS to FWD position.
19:00	00:00	0	workover -- wire line	ok	Continued water injection in F-5. 9000m ³ /day 172 bars. Parallel activity: Inspected derrick. Assessed PRS beam lift points. Prepared scaffolding on deck. Climbers carried out full PRS visual check. Spotted scaffolding on rig floor. Prepared and spotted PRS parts on cantilever. Sea fasted FWD PRS.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
10:15	01:30	3605	3608		