

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-18 00:00 - 2008-10-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	14
Days Ahead/Behind (+/-):	.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Continued water injection F-5 to satisfactory result. Started to RD WL. Hand F-5 back to production.

Summary of planned activities (24 Hours)

Complete RD and pack WL.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	workover -- wire line	ok	Continued water injection in F-5. 8700m ³ /day 160 bars. Parallel activity: Prepared equipment/scaffolding for hoisting up in derrick. Hoisted and erected scaffolding in derrick around FWD PRS at upper drive.
06:00	17:30	0	workover -- wire line	ok	Continued water injection in F-5. Meanwhile: Pressure tested CRI hose to 200 bar/10 min.
17:30	20:30	0	workover -- rig up/down	ok	Production prepared well prior to RD WL, due to low WHP, function tested DHSV. Meanwhile held tool box talk prior to commence RD WL.
20:30	00:00	0	workover -- rig up/down	ok	Started to RD WL. Cut wire and laid down Cable head and Cal-B. Spooled back wire to the WL winch. RD GIH and Lubricator.