

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-19 00:00 - 2008-10-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	15
Days Ahead/Behind (+/-):	2.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

RD WL surface equipment. Changed drum in WL winch. Cleared and cleaned area. Removed scaffolding from Moon Pool. RD Schlumberger cable on cantilever.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	workover -- rig up/down	ok	RD WL BOP and riser. RD chiksan on KVV and installed blind cap. Leak tested tree body to 35/380 bar 5/10 min. Opened Swab and KVV and leak tested KVV, blind cap. H MV and XMT cap 35/380bars 5/10 mins. RD test line and placed hole cover.
03:00	03:15	0	workover -- rig up/down	ok	Handed well over to production.
03:15	06:00	0	workover -- rig up/down	ok	Continued RD WL surface equipment.
06:00	15:45	0	workover -- rig up/down	ok	RD WL surface equipment. Changed drum in WL winch. Cleared and cleaned area. Removed scaffolding from Moon Pool. RD Schlumberger cable on cantilever.