

Summary report

Wellbore: 15/9-F-5

Period: 2012-09-15 00:00 - 2012-09-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Well handed over from production department. Leak tested XMT cross. Skidded rig in position.

Summary of planned activities (24 Hours)

R/U on well. RIH and log RST.

Expected status tomorrow at 06:00: Logging RST.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
19:00	20:00	0	workover -- wire line	ok	Well handed over from production department. Held brief prior to leaktest XMT cross.
20:00	21:00	0	workover -- wire line	ok	Found out that DHSV was open. Closed DHSV and bleed down pressure above to closed drain .
21:00	22:30	0	workover -- wire line	ok	Leak tested XMT cross to 20/120 bar for 5/10 min.
22:30	00:00	0	workover -- other	ok	Skidded rig in position.