

Summary report

Wellbore: 15/9-F-5

Period: 2012-09-16 00:00 - 2012-09-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

R/U wireline equipment on well. Installed RST toolstring in lubricator. Tested R/U. Opened well and RIH. Logged RST-D in sigma mode and RST-D in IC mode.

Summary of planned activities (24 Hours)

Log RST. R/D.

Expected status tomorrow at 06:00: Rigging down.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	workover -- other	ok	Changed to workover hatch.
00:45	01:30	0	workover -- other	ok	Held DOP meeting on drill floor prior to R/U on well.
01:30	03:00	0	workover -- wire line	ok	Removed XMT top cap and installed lower riser and BOP. Installed chiksan manifold on KWW.
03:00	04:00	0	workover -- wire line	ok	Leak tested lower riser/BOP connections to 20/120 bar for 5/10 min and function tested BOP. Leak tested chiksan manifold against closed KWW to 20/120 bar for 5/10 min.
04:00	04:45	0	workover -- wire line	ok	Lowered down lower lubricator from rig floor and stabbed onto BOP.
04:45	05:00	0	workover -- other	ok	Performed debrief.
05:00	05:45	0	workover -- wire line	ok	Lifted up lubricator and GIH in elevator. Add approx 40 litres of Ramex RX 72 into riser.
05:45	06:00	0	workover -- wire line	ok	Installed RST toolstring into lubricator.
06:00	07:15	0	workover -- wire line	ok	Continued to install RST toolstring.
07:15	08:50	0	workover -- wire line	ok	Made up connections and filled lubricator with MEG. Tested R/U to 20/120 bar for 5/10 min.
08:50	12:25	3645	workover -- wire line	ok	Opened well and RIH with BHA#1, RST toolstring to 3645 m. WHP: 42 bar
12:25	13:05	3642	workover -- wire line	ok	Ran correlation pass between 3645 and 3420 m. Adjusted the depth according to reference log.
13:05	14:20	3456	workover -- wire line	ok	Logged RST-D in Sigma mode between 3642 - 3456 m @ 4.5m/min.
14:20	14:40	3635	workover -- wire line	ok	RIH from 3456 to 3642.
14:40	21:45	3460	workover -- wire line	ok	Logged RST-D in IC mode pass#1 from 3635 - 3460m @ 0.5m/min.
21:45	22:15	3637	workover -- wire line	ok	RIH from 3460 to 3637.
22:15	00:00	3600	workover -- wire line	ok	Logged RST-D in IC mode pass#2 from 3637 - 3600 m @ 0.5m/min.