

Summary report

Wellbore: 15/9-F-5

Period: 2012-09-17 00:00 - 2012-09-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Logged RST-D in IC mode pass 2 and 3. POOH. Inflow tested HMV,SV and DHSV. L/D BHA#1, RST toolstring. R/D upper lubricator and GIH.

Summary of planned activities (24 Hours)

R/D. Hand over well. Demobilise.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	3460	workover -- wire line	ok	Logged RST-D in IC mode pass#2 from 3600 - 3460 m @ 0.5m/min. WHP: 42 bar.
06:00	06:25	3637	workover -- wire line	ok	RIH to 3637 m.
06:25	16:00	3460	workover -- wire line	ok	Logged RST-D in IC mode pass#3 from 3637 - 3460 m @ 0.5m/min. WHP: 42 bar.
16:00	18:30	0	workover -- wire line	ok	POOH with BHA#1 from 3460 m to surface.
18:30	19:50	0	workover -- wire line	ok	OOH. WHP 42 bar. Closed well and inflow tested HMV and SV.
19:50	20:30	0	workover -- test scss sv	ok	Closed DHSV and bled down to 10 bar. Inflow tested DHSV. Bled off pressure above and closed well. Meanwhile held DOP meeting prior to R/D.
20:30	21:45	0	workover -- wire line	ok	Had problem to flush lubricator with N2 through manifold on KVV to blow down. Found rubber particles in LTV. Removed rubber and continued to flush lubricator with N2.
21:45	22:25	0	workover -- wire line	ok	Broke lubricator and L/D BHA#1 on drill floor. Inspected same.
22:25	22:40	0	workover -- other	ok	Held brief prior to R/D upper lubricator and GIH.
22:40	00:00	0	workover -- wire line	ok	R/D upper lubricator, GIH and hoses. Disassembled lubricator and lifted out lubricator from rig floor.