

Summary report

Wellbore: 15/9-F-5

Period: 2012-09-18 00:00 - 2012-09-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

R/D wireline equipment and back loaded equipment.

Summary of planned activities (24 Hours)

End of operation.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	workover -- wire line	ok	Held brief prior to R/D lower lubricator and BOP.
00:45	04:50	0	workover -- wire line	ok	Lifted lower lubricator to rig floor with top drive. Lifted BOP away in moon pool. RD lower riser. Installed tree cap. R/D manifold on KVV. Installed KVV cap. Lifted out grease pump and N2 bottles from rig floor. Lifted out BOP from moon pool.
04:50	06:00	0	workover -- test scsssv	ok	Lined up and leak tested XMT cross to 20/280 bar for 5/10 min. Leak tested tree cap and KVV cap to 20/345 bar for 5/10 min.
06:00	11:00	0	workover -- wire line	ok	Continued to rig down WL equipment. Handed well back to production.
11:00	12:00	0	workover -- wire line	ok	Packed and prepared for back load. *****End of operation.*****