

Summary report

Wellbore: 15/9-F-5

Period: 2015-11-02 00:00 - 2015-11-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Skidded rig from F-11B to F-5. Received well from production.

Summary of planned activities (24 Hours)

Complete rigging up equipment. Install toolstring and RIH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
18:00	20:00	0	workover -- other	ok	Skid rig from F-11 B to F-5.
20:00	22:00	0	workover -- wire line	ok	Changed 7/16" add-on drum, due to cable strands outside criteria for building new cable head. Meanwhile received well from production.
22:00	00:00	0	interruption -- wait	ok	Had to wait for rigging on XMT due to leak in header valve on water injection line. Meanwhile rigged up new add-on drum and changed to wireline hatch.