

Summary report

Wellbore: 15/9-F-5

Period: 2015-11-03 00:00 - 2015-11-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Rigged up WL equipment in F-5. Installed BHA #1 and RIH. Logged RST- D Sigma pass across 3625 - 3450 m. Started to log RST-D IC pass across 3525 - 3470 m.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	interruption -- wait	ok	Waited on production department to isolate injection line. Meanwhile rigged up new add on drum.
01:30	04:40	0	workover -- wire line	ok	Rigged up KVV manifold. Inflow tested swab valve to 140 bar for 10 min. Leak tested KVV manifold to 20/140 bar for 5/10 min. Meanwhile built new GIH and threaded cable. Schlumberger built cable head and tested toolstring.
04:40	04:50	0	workover -- other	ok	Performed toolbox talk prior to disconnect XMT cap and land riser, BOP and lubricator.
04:50	06:00	0	workover -- wire line	ok	Disconnected XMT top cap and Landed riser, BOP and Lubricator. Hooked up hoses for the BOP. Meanwhile Schlumberger tested BHA on deck.
06:00	07:00	0	workover -- wire line	ok	Function tested BOP and leak tested bleed off hoses on wellhead to 20/140 bar for 5/10 min.
07:00	09:30	0	workover -- wire line	ok	Prepared for lifting lubricator.
09:30	10:00	0	workover -- other	ok	Performed Pre-job Meeting on rig floor prior to lift up lubricator and perform RST logging.
10:00	11:00	0	workover -- wire line	ok	Lifted lubricator into vertical position. MU QTS to riser.
11:00	11:15	0	workover -- wire line	ok	M/U BHA# 1 2,51" RST-D. M/U lubricator to QTS.
11:15	12:40	0	workover -- wire line	ok	Fill RU with 100% MEG. Leak tested lubricator/QTS/riser against SV to 20/200 bar 5/10 min.
12:40	13:00	0	interruption -- wait	ok	Waited on Production for pumping and equalizing pressure over DHSV.
13:00	13:45	0	workover -- wire line	ok	Opened HMTV and equalized pressure above DHSV, applied 430 bar on CL to DHSV. WHP 57 bar when DHSV equalized. Opened SV .
13:45	14:00	383	workover -- wire line	ok	RIH w/ BHA# 1 2,51" OD RST-D from surface m to 383m, WHP 57 bar.
14:00	14:15	383	workover -- wire line	ok	Schlumberger checked communication with logging tool.
14:15	16:15	3630	workover -- wire line	ok	Continued to RIH from 383 m to 3630 m. Depth P/U 2000 m 2600 lbs 2400 m 3150 lbs 3000 m 3900 lbs 3200 m 4300 lbs 3600 m 4500 lbs Friction factor 0,22.
16:15	17:05	0	workover -- wire line	ok	Logged RST-D Sigma pass at 4,5 m/min across interval 3625 - 3450 m. WHP 56 bar.
17:05	00:00	0	workover -- wire line	ok	RIH to perform RST-D IC pass at 0.5 m/min across interval 3525 - 3470 m . Performed three passes. Meanwhile interpreted logging data. Decided to run a fourth pass while interpreting. WHP 54 bar.

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
105	Schlumberger	3470	3625	RST - PBMS	-999.99